

Dhanuka Committee and Other Than Dhanuka Committee = Works in Progress as on 31.10.2013

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Categor y	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (IM)	Date of starting Date of completion	Expense incurred upto 31.03.12 (in Cr.)	Expense incurred from 01.04.12 to 31.10.2013 in Cr.
1	2	3	4	5	6	6	7	8	9	10	11	12
REPORT AS												
For City Schools (Cost Center Code -2001000000, G.L. Code =503000001 and 503000054)												
ZONE-I												
1	C	Gulalwadi Municipal School, Dugdi Munl. Bldg. 84, Bhandari Street, Mumbai - 400 004. (G+3) RCC C.R.=24	B=1501.00	I Repair		PMC = M/s. Shirish Sukhatme C = M/s. Construction Techniques.	SCR/1218 dt 28.03.13	1.58	12	29.04.2013 28.04.2014	0.00	0.44
2	E	Madanpura Municipal School, Dugdi Munl. Bldg. 84, Bhandari Street, Mumbai - 400 004. (G+3) RCC C.R.=24		I Repair		PMC = M/s. Shirish Sukhatme C = M/s. Narendra Construction	SCR/1219dt 28.03.13	2.38	12	29.04.2013 28.04.2015	0.00	0.03
3	E	Kamathipura Sch Sankul Munl. School Bldg. Kamathipura 7th Lane, Mumbai - 400 008. C.R.=78	B=5500.00	II RC	OTDC- P	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = P.B. Construction Co.	SCR/646 24.09.12	10.15	24	shifted to 06- 05-2013 15-11-2014 dt extended to 05.05.2015	0.00	0.6
								10.75			0.00	1.07
For City Schools (Cost Center Code -2001000000, G.L. Code =503000001 and 503000054)												
ZONE-II												
4	F/S	Repairs, Rehabilitation & upgradation of existing facilities at Baradevi Muni. School in F/S Ward.	B=4949.3	II Repair		PMC = PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Hemang Construction	SCR/701 18.10.2012	4.54	18	16.11.2012 15.05.2014	0.00	1.44
5	F/S	Demolition and Reconstruction of Parel Bhoiwada Municipal school at F/S Ward.		II Reconstruction		PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. KBA Infrastructure Pvt. Ltd.	SCR/1009 30.01.13	12.53	24	25.02.2013 24.02.2015	0.00	0.00
6	F/N	Nadkarni park Municipal School B.P.T. colony, wadala. RCC structure C.R.=48	B=3809.85 C=945.94	Other Repair & RC	OTDC- P	PMC = M/s. Majestic Developers C = M/s. Pushpam Enterprises	SCR/925 08.12.2011	4.22	24	22-12-2011 21-12-2013	0.00	0.60
7	G/S	Shanti Nagar Muni. School, Sane Guruji Marg, Near Kasturba hospital		I NC	OTDC- P	H = In House Work R.C.C.Consultant = M/s. Joshi Consultants C = M/s. Konark Structural Engineers Pvt. Ltd.	SCR/644 24.09.12	4.18	24	16.11.2012 15.11.2014	0	0
8	G/S	Dr. Babasaheb Ambedkar Municipal school		Other Repair	OTDC- P	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Hemang Construction	SCR/1152 15.03.13	4.81	18	22.04.2013 21.10.2014	0	1.4

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Categor y	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (IM)	Date of starting Date of completion	Expense incurred upto 31.03.12 (in Cr.)	Expense incurred from 01.04.12 to 31.10.2013 in Cr.
1	2	3	4	5	6	6	7	8	9	10	11	12
9	G/N	Sant Kakkaya Munivipal School Sant Kakayya Marg, Dharavi RCC Framed structure G+4 C.R.=44	P=2781.06 B=5825.00	Other Repair	OTDC: P	PMC = M/s. Epicons Consultant Pvt. Ltd. C = M/s. KBA Infrastructure Pvt. Ltd.	SCR/1060 30.12.12	4.92	18 22.5	02.01.2012 01.07.2013 18.11.2013	2.69	1.21
10	G/N	Matunga Labour Camp No.1,		Other RC		H = In House Work C = M/s. Konark Structural Engineers Pvt. Ltd.	SCR/350 17.07.13	0.86	9	01.08.2013 30.04.2014	0	0.25
11	G/N	Matunga Labour Camp No.2 Municipal School,		Other NC		H = In House Work C = M/s. Konark Structural Engineers Pvt. Ltd.	SCR/351 17.07.13	1.20	9	01.08.2013 30.04.2014	0	0.16
								37.26			2.69	5.06
For Western Suburb Schools (Cost Center Code -2002000000, G.L. Code =503000001 and 503000054)												
ZONE-III												
12	H/E	Shastri Nagar Muni. School at Shastri Nagar, Santacruz(E), Mumbai-98. RCC Framed structure G+1 C.R.=27	B=2851.29	I RC		PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. INK Infrastructure	SCR/686 10.10.2012	9.70	24	16.11.2012 15.11.2014	0.259	0.48
13	H/E	Prabhat colony Muni. School,near H/E Ward office, Santacruz (E) in H/E Ward. RCC Framed structure G+2 C.R.=	B= 3590.79	Other Repair		PMC = M/s. Somat Infrastructure India Pvt. Ltd. C = M/s. Ace Corporation	SCR/1188 22.03.13	2.56	18	29.04.2013 28.10.2014	0	0.93
14	H/W	Gajdhar park municipal school at Santacruz(W) in H/W Ward. RCC Framed structure G+3		Other Repair		H = In house C = M/s. Shivlal Bhikaji	SCR/420 07.08.13	1.21	12	12.09.2013 11.09.2014	0	0
15	K/E	Veravali Mun. School at Veravali, Mahakali Caves Road, Andheri (E). Existing=Ground storey Load bearing structure Proposed=G+3 R.C.C. structure C.R.=32	P=3881.00 B=3740.21 F=0.96 C=1826.00	Other RC	OTDC: P	H = In House Work R.C.C.= M/s. Joshi consultant C = M/s. Rajendra G. Shah & Co.	SCR/479 03.08.11	7.99	24	01.10.2011 30.09.2013 05.12.2013	3.022	0
16	K/E	Gundawali Municipal school, near Andheri- Kurla Road at Andheri (E) in K/E Ward. G+4 RCC Framed structure C.R.=23	B=5151.85	II Repair		PMC= M/s. Majestic C= M/s. Perfect Engineering Corporation	SCR/1189 22.03.13	3.93	21	29.04.2013 28.01.2015	0	0.96
17	K/E	Dixit Road Municipal school, Near Sathe College Vileparle (E) in K/E Ward. G+2 RCC Framed structure C.R.= 38	B= 5147.70	Other Repair		PMC= M/s. Pentacle Consultant Pvt. Ltd. C= M/S. Hemang Construction	SCR/1203 22.03.13	3.4	18	29.04.2013 28.10.2014	0	0.24

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Categor y	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (IM)	Date of starting Date of completion	Expense incurred upto 31.03.12 (in Cr.)	Expense incurred from 01.04.12 to 31.10.2013 in Cr.
1	2	3	4	5	6	6	7	8	9	10	11	12
REPORT AS								25.39			3.28	2.61
For Western Suburb Schools (Cost Center Code -2002000000, G.L. Code =503000001 and 503000054)												
ZONE-IV												
18	K/W	Juhu Gandhigram Muni. School opp. To Hare Ram Hare Krishna Mandir, Vileparle (W) in K/W Ward. G+4 RCC Framed structure C.R.=16	B=1728.80	II Repair		PMC= M/s. D.D. Kulkarni & Asso. C= M/s. Kamla Construction	SCR/1190 22.03.2013	1.15	15	29.04.2013 28.07.2014	0	0.33
19	P/N	Proposed construction of Municipal School on plot being CTS No.710/1A/2 & 710/1A/3 at Kurar Village Malad (E). Open plot	B=4116.51	Other NC	OTDC- P	H = In House Work R.C.C.= M/s. Shashank Mehendale C = M/s. Konark Structural Engineers Pvt. Ltd.	SCR/645 24.09.2012	8.56	24	16.11.2012 15.11.2014	0	1.36
								9.71			0.00	1.69
For Western Suburb Schools (Cost Center Code -2002000000, G.L. Code =503000001 and 503000054)												
ZONE-VII												
20	R/S	Charkop gaon Muni. School at Kandivali (W) Ground floor shed / C.R.=7		I RC	DC-P	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. Gyanesh Construction	SCR/1064 30.12.2011	5.1	24	02.01.2012 extended upto 26.04.2012 01.01.2014 extended upto 25.04.2014	0.609	0.82
21	R/S	Ganesh Nagar Municipal School on MHADA plot bearing CTS no. 157 (pt) Kandivali village at Babrekar Nagar, Kandivali (W) Ground floor shed / C.R.=23	B=2998.61	Other RC	OTDC- P	H = In House Work R.C.C.= M/s. Shashank Mehendale & Associates C = M/s. Jaswant & co.	SCR/424 20.07.11	6.39	24	02.09.2011 extended upto 14.11.2011 01.09.2013 extended upto 13.11.2013	2.377	0.29
22	R/S	Iraniwadi Municipal School building on plot bearing CTS no. 256 & 257 at Kandivali (W). RCC Framed structure G+4		Other NC	OTDC- P	H = In House Work R.C.C.= M/s. Shashank Mehendale & Associates C = M/s. Rajendra G. Shah & Co.	SCR/415 13.07.11	6.02	24	02.09.2011 01.09.2013	2.92	0.67
23	R/S	Ashok nagar Marathi Muni. School, Wadhawan gaon Kandivali (E) in R/S Ward. C.R.=		II RC		PMC = M/s. Epicons Consultant Pvt. Ltd. C= M/s. Kamla Construction	SCR/1192 22.03.13	7.67	24	29.04.2013 28.04.2015	0	0
								25.18			5.91	1.11

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Categor y	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (IM)	Date of starting Date of completion	Expense incurred upto 31.03.12 (in Cr.)	Expense incurred from 01.04.12 to 31.10.2013 in Cr.
1	2	3	4	5	6	6	7	8	9	10	11	12
REPORT AS For Eastern Suburb Schools (Cost Center Code -2003000000, G.L. Code =50300001) ZONE-V												
24	L	Magan Nathuram U.P M.S, N. M. Marg, Kurla, Mumbai-70 Gr. + 3 / C.R.=20	B=1878.00 C=870.58	II Repair	DC-P	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. Indra Construction Co.	SCR/745 25.10.2011	1.93	24	14.11.2011 12.11.2013	0.27	0.32
25	L	Nehru Nagar U.S. 2, Nehru Nagar, Kurla (E), Mumbai-70 Gr. + 4 / C.R.=56	P=3848.29 B=5917.50 F=1.54 C=655.07	II Repair	DC-P	PMC = M/s. Master & Associates C = M/s. Kinjal Construction Co.	SCR/743 25.10.2011	4.74	24	14.11.2011 13.11.2013	3.82	0.13
26	L	Shivshrushti M.S., Kurla (E), Mumbai-70 Gr.+4	P=2782.41 B=5537.00 FSI=1.99	I RC	DC-P	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. M.S. Enterprises	SCR/853 23.11.2011	10.67	24	08.12.2011 07.12.2013	1.59	1.64
27	L	Kamgar Nagar Hindi S, Kurla (E), Mumbai-70 Gr. + 3 / C.R.=13	B=2334.00	Other RC	OTDC- P	H = In House Work R.C.C.= M/s. Joshi Consultant C = M/s. A.P.I. Construction	SCR/873 20.10.2010	5.58	24	15.11.2010 14.11.2012 31.01.2013	4.7	0
28	L	Mohili Village School Building, Ghatkopar-Andheri link road, Sakinaka at Kurla(W). Gr.+4 RCC Framed structure C.R.=26	B=2725.75 C=766.96	Other Repair		PMC = M/s. Rite Matrix C = M/s. Kamala Constructions.	SCR/1187 22.03.2013	1.82	15	29.04.2013 28.07.2014	0	0.52
29	L	Chunabhatti Mun. Marathi School No. 2, Chunabhatti, Kurla (E), Mumbai-70 Gr. + 4 / C.R.=34	P=4421.24 F=1.70 C=760.12	Other Repair		PMC = M/s. Shrish Sukhatame & Associates C = M/s. Umit Corporation	SCR/387 01.08.2013	3.33	18	22.08.2013 21.02.2015	0	0.04
30	M/W	Vaibhav Nagar Mun. School Complex Chawl / C.R.=5	P=1561.28 B=2390.33 F=1.531	I RC	DC-P	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. Landmark Corporation	SCR/480 03.08.11	4.84	25	19.09.2011 18.03.2013 shifted to 24.10.2013	2.169	1.41
31	M/W	Thakkar Bappa Mun. School Complex at Chembur Chawl / C.R.=9	P=1035.92 B=2910.96 F=2.81	II RC	DC-P	H = In House Work R.C.C.= M/s. Shrikhande Consultant C = M/s. E.A.Khan & Sons	SCR/481 03.08.11	6.08	24	20.10.2011 19.10.2013	3.52	1.3
32	M/W	Collector Colony Mun. School Complex Chawl / C.R.=17	P=6593.22 B=8046.72 F=1.22 C=1706.00	I RC	DC-P	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. K. R. Construction	SCR/789 09.11.2011	16.09	24	01-12-2011 30-11-2013	4.23	2.12
33	M/W	Chembur Naka Mun. School Complex RCC, G+3, G+1/ C.R.=27	B=928.24	Other Repair	DC-P	PMC = M/s. S.P. Consultant C = M/s. Hirani Enterprises	SCR/356 27.06.2012	2.21	18	30.07-2012 29.01-2014	0.55	0.73

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Categor y	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (IM)	Date of starting Date of completion	Expense incurred upto 31.03.12 (in Cr.)	Expense incurred from 01.04.12 to 31.10.2013 in Cr.
1	2	3	4	5	6	6	7	8	9	10	11	12
REPORT AS												
34	M/E	Shivaji Nagar Municipl School No. 2, Govandi, Mumbai-43 RCC, G+4 / C.R.=36	B=6222	I RC	DC-P	H = In House Work R.C.C. = M/s. Shrikhande Consultant C = M/s. P.B. Const. Co.	SCR/420 20.07.11	13.66	30	02.09.2011 01.09.2013 Shifted to 28.02.2014	6.6	3.38
35	M/E	Shahaji Nagar (Cheetah camp) Municipal School Urdu No.1, Cheetah Camp, S.T.Road, Tromay, Mumbai-88 Urdu No.1 Ground storied A.C. Sheet / C.R.=27	B=6222	Other RC	OTDC- P	H = In House Work R.C.C. = M/s. S.N. Bhohe & Assoc. C = M/s. P.B. Construction	SCR/414 13.07.2011	11.41	30	02.09.2011 01.09.2013 Shifted to 15.03.2014	4.6	2.17
36	M/E	Repairs, Rehabilitation of Govandi Station UPMS-2 Mun. School, Near Govandi Station, Govandi(E). RCC framed structure, G+2 C.R.=19	B=1753.95	II Repair		PMC = M/s. Rite Matrix. C = M/s. Shivilal Bhikaji.	SCR/1186 22.03.2013	1.17	12	29.04.2013 28.04.2014	0	0.43
37	M/E	Lumbini Baug Municipl School No. 1, 2, 3 Govandi, Mumbai-43 Ground Structure / C.R.=16	B=2717	Other RC	OTDC- P	H = In House Work R.C.C.= M/s. Shashank Mehandale & Associates C = M/s. Computer Engineers	SCR/701 24.09.2010	6.11	35	11.10.2010 Shifted to 10.10.2012 28.09.2013 30.11.2013	2.37	1.34
38	M/E	Mankhurd UPMS school		II Repair		PMC-M/s. Epicon C- M/s. Perfect Engineer		2.88	18	29.04.2013 28.08.2014	0	0.98
								92.51			34.42	16.51
For Eastern Suburb Schools (Cost Center Code -200300000, G.L. Code =503000001 and 503000054)												
ZONE-VI												
39	N	Barve Nagar no.5 Mun. School, Bhatwadi, Ghatkopar(W). RCC framed structure, G+1 C.R.=13		Other Repair		PMC = M/s. S.P. Consultants C = M/s. T.A. Enterprises	SCR/1195 22.03.2013	0.7	12	29.04.2013 28.04.2014	0	0.39
40	N	Maniklal Mehta Mun. School, Narhari Mehta Marg, Ghatkopar RCC framed structure, G+2 C.R.=43		I Repair		PMC = M/s. Trio Arch. C = M/s. Konark St. Eng.	SCR/1185 22.03.2013	2.81	24	29.04.2013 28.04.2015	0	0
41	N	Jaymaharashtra Mun.School RCC G+3 framed structure CR=44		II Repair		PMC = M/s. Shrikhande Consultant C = M/s. Pragati Enterprises.	SCR/176 dt.24.05.2013	2.7	18	27.06.2013 26.12.2014	0	0
42	S	Kannamwar Nagar BMC School, Kannamwar Nagar, Vikroli (E), Mumbai-83 RCC, G+4 /C.R.=18	B=5605.29 C = 731.50	Other Repair	OTDC- P	PMC = M/s. Shrikhande Consultant C = M/s. Hirani Enterprises	SCR/859 23.11.2011	3.89	24	08.12.2011 07.12.2013	1.42	1.94
43	S	Bhandup Village Mar BMC School, Bhandup Village, Bhandup (W), Mumbai-78 RCC, G+1 / C.R.=8	B=928.24	II Repair		H =M/s. Shirish Sukhatme & Asso. C = M/s. Dev Engineer	SCR/355 27.06.2012	0.74	12	30.07.2012 29.07.2013	0.25	0
44	S	Tulshet Pada BMC School, Bhandup (W), Mumbai- 78 RCC, G+4 / C.R.=31	B=3606.44 C=626.52	II Repair		PMC = M/s. Somat Infrastructure India Pvt. Ltd. C=M/s. Pragati Enterprises	SCR/343 17.07.2013	2.65	18	16.08.2013 15.02.2015	0	0.69
45	T	Navghar Mun School, Navghar Road Mulund (E), G+1, with A.C. Sheet Roof C.R.=9	B=1054.30	Other Repair	OTDC- P	PMC = M/s. Shrikhande Consultants Pvt. Ltd. C = M/s. Yash Enterprises.	SCR/1199 22.03.2013	0.95	12	29.04.2013 28.03.2014	0	0
								13.49			1.67	3.02
								214.29			47.97	31.07
Nature of Repair =			Abbreviations:									
D = Demolition			DC = Dhanuka Committee									
Repair = Repair			OTDC = Other than Dhanuka Committee									
RC = Reconstruction			Zon = Zonal Works									
Repair & RC = Repair & Reconstruction												
Repair & NC = Repair & New Construction												
NC = New Construction												

Dhanuka Committee and Other Than Dhanuka Committee = Works Completed as on 31.12.2013															
Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
2	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	A	Manohardas St. Munl. School Bldg., Manohar Das Street Opp. G.P.O., Fort, Mumbai-400 001. (G+4) C.R.=20	B=1290	I Repair	PMC = M/s SPA & SJK C = M/s. Landmark Corporation	SCR/1251 & SCR/1397	1.69 Revised (2.98)	29	04.02.2008 28.10.2010	0.20	2.30	83.89%	100%	100%	Work Completed through Dhanuka Committee.
2	A	Colaba Market (Colaba market Bldg. 2nd Floor, Lal Nigam Road, Colaba Mumbai - 400 005) (3rd Floor) W. O. (Estate)		II Repair	PMC = M/s SPA & SJK	NA	NA	NA	NA	NA	NA	NA	NA	NA	Work done by CWC ward
3	B	Janabai M. Rokade Mun Sch (Munl. School Bldg., Janjirkar Street Mumbai - 400 003) (G+3) C.R.=32	B=993.72	I Repair	PMC = M/s SPA & SJK C = M/s. Mehta Enterprises	SCR/1250 22.01.2008	2.09	15	07.02.2008 14.09.2009	0.00	2.00	95.69%	100%	100%	Work Completed through Dhanuka Committee.
4	B	Dongari Mun School (Munl. School Bldg., Navroje Hill Rd. No.7, Mumbai - 400 009) (G+3) C.R.=48	B=1592	I Repair	PMC = M/s SPA & SJK	SCR/135 30.04.2008	2.68	18	30.05.2008 29.11.2009	0.00	2.50	93.28%	100%	100%	Work Completed through Dhanuka Committee.
5	B	Kambekar Mun School (171/175, Kambekar Street Mumbai - 400 003) (G+2)		I Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Work done by CWC ward
6	C	A.K.Hafizka Municipal School, Munl. School Bldg. 84/88 Masjid St. Mumbai -400 003 (G+4) RCC, C.R.=10	B=698	II Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repair work done by ward C.W.C.
7	C	Nizampura Municipal School, Chimna Butcher St. Mumbai - 400 003. Ground storied Load Bearing C.R.=8	B=400	I Repair	H = In House Work C = M/s. Rashmin Const. Co.										Work completed through Zonal Contractor
8	C	Seth Chotelal Municipal School, Panjarapole 3rd Lane, Gulawadi, C.P. Tank, Mumbai (G+4) RCC C.R.=15	B=1066	II Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repaired by N.G.O. (A.K.Munshi Yojana)
9	D	Keshavrao Kadam Marg Municipal School, Munl. Sch.bldg. Opp. Munl. Work Shop, K.K.Marg, Mumbai - 400 008 (G+3) Composite structure C.R.=36	B=2029	I Repair	PMC = M/s SPA & SJK C = M/s Nandhish Const. Co.	SCR/648 08.09.2010	1.81	15	08.10.2010 07.01.2012	0.36	0.48	46.40%	100%	100.00%	Work Completed through Dhanuka Committee.
10	D	S. S. Bangali Municipal School, Charni Road (G+4) RCC, C.R.=15		II Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Work done by CWC ward
11	D	Kaviemath Banganga Bldg, Munl. School Bldg. Kawale math, Banganga, Mumbai - 400 026 C.R.=39		Other NC	Work of New construction is done by B.C. department.										

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
12	E	Agripada Municipal School, Farukh Umer Bhai Path, Agripada, Mumbai - 400 008. (G+3) RCC C.R.=51	B=6540	I Repair	PMC = M/s Structwell C = M/s Prime Engineers	SCR/1074 07.12.2007 SCR/1337 04.02.2010	2.95 Revised (3.39)	18 27	20.12.2007 19.03.2010	0.18	3.08	96.16%	100%	100%	Work Completed through Dhanuka Committee.
13	E	Chandra mani Buddha vihar Mun. School Bldg. Munl. School Bldg. 10th Lane, C.B.V.Marg, Mumbai - 400 008 G+4 RCC C.R.=40	B=4066	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Landmark Corp.	SCR/871 22.10.2010	3.14	15	08-11-2010 07-02-2012 shifted to 18.06.12	2.14	Nil	68% (2.14)	100.00%	100.00%	Work Completed through Dhanuka Committee.
14	E	Meghraj Sethi Marg Mun School, Megharaj Shethy Marg, Mumbai - 400 009. (G+3) RCC C.R.=28	B=4100	I Repair	PMC = M/s Structwell C = M/s P.B.Constructions	SCR/995 10.11.2007 SCR/957 27.10.2009	3.5 Revised (4.03)	18 27	26.11.2007 25.02.2010	0.31	3.66	98.63%	100%	100%	Work Completed through Dhanuka Committee.
15	E	Nagpada Mun Urd Sch, Mastan Tank Cross Lane, Mumbai - 400 008. G+3 Load Bearing C.R.=28	B=3180	I Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Prime Developer	SCR/81 27.04.2011	2.96	15	16-05-2011 15-08-2012	1.30	Nil	44% (1.30)	100.00%	100.00%	Work Completed through Dhanuka Committee.
16	E	Byculla (West) Munl. School building near S. Bridge, N.M.Joshi Marg, Mumbai - 11 C.R.=30	B=3345	I Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Kinjal Construction	SCR/111 04.05.2011	4.04	18	19-05-2011 18-11-2012	2.00	1.00	76% (3.00)	100.00%	100.00%	Work Completed through Dhanuka Committee.
17	E	Mohd Umar Rajjab Mun Urd Sch, Mohd. Umer Rajjab Road, Mumbai - 400 009. (G+1) Partly RCC and Partly Load Bearing C.R.=29	B=3388.00	Other Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s Kinjal Construction	SCR/787 09.11.2011	3.75	18	1-12-2011 31-05-2013	0.00	3.12	83%	100.00%	100.00%	WORK COMPLETED
18	F/S	Prabhodhankar Thakare Munl School Prabhodhankar Thakare Udyan, Sewri RCC Framed structure G+2 C.R.=19	B=4021.58	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s Landmark Corporation	SCR/813 07.10.2010	2.94	15	25.10.2010 24.01.2012	0.81	0.49	44.00%	100%	100%	Work Completed through Dhanuka Committee.
19	F/S	Sewri Cross Road Munl School Rafi Ahmed Kidwai Road, Sewri RCC Framed structure G+4 C.R.=23	B=2786.07	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso.	SCR 1074 10.12.2010	2.93	15	03-01-2011 02-04-2012	2.24	Nil	76.00%	100%	100%	Work Completed through Dhanuka Committee.
20	F/S	New Naigaon School, Govindji Keni Road, Naigaon G+3 RCC C.R.=14	B=3151.17	I Repair	PMC = M/s.Structwel Designers & Consultants Pvt.Ltd.	SCR/997 18.11.2007	2.37	15 28	16.11.2007 24.02.2009	0.36	1.90	95.43%	100%	100%	Work Completed through Dhanuka Committee.
21	F/S	Parel Poibawadi Munl School, Kamgar Maidan, Batliwalalane, Parel G+3 RCC C.R.=35	B=4116.91	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso.	SCR/713 17.09.2010	3.04	15	11.10.2010 10.01.2012	0.43	0.76	39.00%	100%	100%	Work Completed through Dhanuka Committee.
22	F/S	J.B. Marg Munl School Near Elphinstons Market, Parel G+2 RCC C.R.=7	B=3451.6	I Repair	PMC = M/s. Structwel Designers & Consultants Pvt. Ltd.	SCR/1010 18.11.2007	3.17	18 28	16.11.2007 25.05.2009	0.40	2.67	96.85%	100%	100%	Work Completed through Dhanuka Committee.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks	
23	F/S	Abhuday Nagar Munl. School M.A.B.Colony,Abhyuday Nagar RCC Framed structure G+3 C.R.=45	P=2126.00 B=5078.00 C=661.49	II Repair	PMC = M/s. Infra Consults C = M/s. Gyan Construction Co.	SCR/746 25.10.2011	3.18	15	14-11-2011 13-02-2013	0.58	Nil	62% (1.98)	100.00%	100.00%	Work completed	
24	F/S	Sewree Koliwada Mun. School, Case No. 51, Scheme No. 59, Sewri, G+2 RCC C.R.=7	B=932.80 C=783.67	II Repair	PMC = M/s. Rite Matrix C = M/s. Pushpam Enterprises	SCR/1056 30.12.2011	0.85	12	02.01.2012 01.01.2013	0	0.38	43% (0.38)	100.00%	100.00%	Work completed	
25	F/S	Sai Baba Path School Building Saibaba Path, Lalbaug RCC Framed structure G+4 C.R.=30	B=8199.81 C=659.97	II Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Hirani enterprises	SCR/742 25.10.2011	5.37	15	14.11.2011 13.02.2013	0	3.43	64.00%	100%	100%	Work Completed through Dhanuka Committee.	
26	F/N	Reynold /Shatabdi Sohala Municipal School B.P.T.Wadala , Renolds Road,Wadala RCC G+3 C.R.=24	B=4862.00	Other Repair	M/s. Dadbhawala Architects & Engineers & valuers Pvt. Ltd. C- M/s. Omkar Engineers & Contractors	SCR/1057 30.12.2012	3.17	18	02.1.2012 1.07.2013	0	2.172	68.52%	100.00%	100.00%	WORK COMPLETED	
27	F/N	Joglekarwadi Municipal School, Opp. Sion Rly. Station, Nehru Nagar, Sion (E) RCC G+5 C.R.=53	B=5747.67	I Repair	PMC = M/s. Shashi Prabhu & Associates C = M/s. Tirupathi Construction Company	SCR/1168 04.01.2008 SCR/958 27.10.2009	3.81 Revised (4.376)	18 24	21.01.2008 23/07/2009 extended upto 23/01/2010	0.39	3.91	98.32%	100%	100%	Work Completed through Dhanuka Committee.	
28	F/N	New Sion Municipal School, Plot No. 161/161,Road, No - 24, Sion. RCC G+3 C.R.=50	B=3364.85	I Repair	PMC = M/s. Shashi Prabhu C = M/s. Tirupathi Const. Corp.	SCR/1072 07.12.2007 SCR/959 27.10.2009	2.66 Revised (3.057)	15 24	20.12.2007 19/03/2009 extended upto 19/12/2009	0.36	2.63	97.90%	100%	100%	Work Completed through Dhanuka Committee.	
29	F/N	Sewree Wadala Municipal School Sewri Wadala Estate, Sch. No.574,Road No. 37 A Plot No. 120, Wadala RCC G+4 C.R.=49	B=4352.02	I Repair	PMC = M/s. Structwel Designers & Consultants Pvt. Ltd. C = M/s. Kinjal Costruction Company	SCR/1015 18.11.2007	2.61	15 24	26.11.2007 25/02/2009 extended upto 11/11/2009	0.27	2.20	94.77%	100%	100%	Work Completed through Dhanuka Committee.	
30	F/N	Hindu Colony Municipal School Dadar Hindu Colony, King's circleLakamehi Napoo Road, Dadar, RCC C.R.=4		I Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Work is carried out by C.W.C.
31	F/N	Sion Secondary Municipal School RCC C.R.=14	B=2560.48 C=671.45	II Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Rajendra G. Shah & Company	SCR/781 04.11.2011	1.59	15	24-11-2011 23-02-2013	0.137	0.187	35.15% (0.559)	100.00%	100.00%	Work completed	
32	F/N	Sion Koliwada Municipal School Road No.31, Raoli Camp. RCC + load bearing C.R.=42	P=2055.36 B=3412.75 C=677.39	Other Repair	PMC = M/s. Majestic Developers C = M/s. Konark Structural Engineers Pvt. Ltd.	SCR/780 04.11.2011	2.70	15	24-11-2011 23-02-2013	0.254	0.491	33.14% (0.895)	100.00%	100.00%	Work completed	
33	G/S	Khedgully Muni. School, Opp. Parel Bekari Sayani Road, Khedgally (G+4) RCC C.R.=13	B=2751.27	I Repair	PMC = M/s. Shashi Prabhu C = M/s. Tirupathi Const. Corp.	SCR/163 dt. 25.05.2009	3.42	16	22.06.2009 21.09.2010 extended upto 21.10.2010	0.00	3.29	96.20%	100%	100%	Work Completed through Dhanuka Committee.	

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
34	G/S	Keshavrao Khade Marg Muni. School K.K. Marg , Jacob Circle (G+3) RCC C.R.=27	B=2383.28	I Repair	PMC = M/s. Shashi Prabhu C = M/s. Tirupathi Const. Corp.	SCR/164 dt. 25.05.2009	2.64	16	22.06.2009 21.09.2010 extended upto 21.10.2010	0.00	2.50	94.70%	100%	100%	Work Completed through Dhanuka Committee.
35	G/S	Adarsh Nagar Muni. School, 18-C Housing Colony, Adarsha Nagar, Worli (G+3) RCC C.R.=42	B=4085.89	I Repair	PMC = M/s. Shashi Prabhu C = M/s. Prime Engineer.	SCR/1073 07.12.2007	3.34	18	20.12.2007 19.06.2009	2.57	0.63	95.81%	100%	100%	Work Completed through Dhanuka Committee.
36	G/S	Talchekarwadi Muni. School, Telchkar Wadi, lower Parel (G+4) RCC C.R.=7	B=2426.47	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Reliable enterprises	SCR/647 08.09.2010	2.4	15	11-10-2010 10-01-2012	0.53	1.06	70.50.%	100%	100%	Work Completed through Dhanuka Committee.
37	G/S	Ganpatrao Kadam Muni. School, G.K. Marg, (G+4) RCC C.R.=29	B=4762.71	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Reliable enterprises	SCR/710 17.09.2010	3.96	18	11-10-2010 10-04-2012	0.73	1.81	73.23%	100%	100%	Work Completed through Dhanuka Committee.
38	G/S	N. M. Joshi Muni. School, Behind Harharwala Bldg., N. M. Joshi Marg (G+2)Partly RCC and Partly Load Bearing C.R.=31	B=7925.6	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. R.K. Madhani & Co.	SCR/709 17.09.2010	5.91	24	11-10-2010 10-10-2012	0.58	2.49	77.67%	100%	100%	Work Completed through Dhanuka Committee.
39	G/S	Worli Naka Muni. School Junction of Hence Road & Annic Besant Road , Worli (G+2) RCC C.R.=52	B=3436.9	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Landmark Corp.	SCR/872 20.10.2010	3.18	15	08-11-2010 07-02-2012	0.85	0.66	77.99%	100%	100%	Work Completed through Dhanuka Committee.
40	G/S	Globe Mill Muni. School, Globe Mill Passage, P.B. Marg (G+4) RCC C.R.=35	B=5021.71	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. R.K. Madhani & Co.	SCR 1076 10.12.2010	5.75	21	03-01-2011 02-10-2012	4.55	0.25	83% (4.80)	100.00%	100.00%	Work Completed through Dhanuka Committee.
41	G/S	Prabhadevi No. 2 Muni. School, Chavani Galli, Prabhadevi (G+2) RCC C.R.=29	B=4153.93 C=646.48	Other Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Omkar Engineers & Contractors	SCR/750 25.10.2011	3.13	15	14-11-2011 13-02-2013	0.39	Nil	50% (1.52)	100.00%	100.00%	Work completed
42	G/N	Dharavi Transit Camp Municipal School Dharavi Transit Camp. RCC Framed structure G+4 C.R.=5	B=2690.26	I Repair	PMC = M/s. Shashi Prabhu C = M/s. P.B. Construction Co.	SCR/162 25.05.2009	3.3	18	22.06.2009 21.12.2010	0.00	3.30	100.00%	100%	100%	Work Completed through Dhanuka Committee.
43	G/N	R.C. Mahim Urdu Municipal School Nulbandki Wadi, L.J.Cross Road, No. 2 Mahim RCC Framed structure G+2 C.R.=21	B=2766.71	I Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. H.M.V. Asso.	SCR/160 25.05.2009	2.74	15	22.06.2009 21/09/2010	0.00	2.65	96.72%	100%	100%	Work Completed through Dhanuka Committee.
44	G/N	City of Los Angles Municipal School J. K. Sawant Marg, NearBarakhe Cinema, Matunga RCC C.R.=34	B=4283.54	I Repair	PMC = M/s. Shashi Prabhu C = M/s. Computer Engineer	SCR/1249 22.01.2008	3.67	18	04.02.2008 03.08.2009	2.80	0.82	98.64%	100%	100%	Work Completed through Dhanuka Committee.
45	G/N	Bhavani Shankar Municipal School Bhawani Shankar Road, Dadar (West) RCC G+3 C.R.=19	B=1821.84	I Repair	PMC = M/s. Shashi Prabhu C = M/s. Prime Engineer.	SCR/1075 07.12.2007	1.47	15 29	20.12.2007 19.03.2009 extended upto 31/05/2010	0.64	0.69	90.48%	100%	100%	Work Completed through Dhanuka Committee.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks		
46	G/N	Shastri Nagar Municipal School, New Shastri Nagar Dispensary, Dharavi. Ground floor , W.O.Estate C.R.=8	B=463.54	<u>I</u> Repair	H = In House Work C = M/s. K.R. Construction											See details : Zonal Works = Completed Works	Work completed through Zonal Contractor
47	G/N	Dadar woolen mill Municipal School J. K.Sawant Marg, Opp. Bombay Glass Works G+3, Load bearing C.R.=32	B=4105.16 C=666.16	<u>I</u> Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. KBA Infrastructure Pvt. Ltd.	SCR/752 25.10.2011	2.55	15	14.11.2011 13.02.2013	0	1.84	73%	100%	100%		Work Completed through Dhanuka Committee.	
48	G/N	Mahim Mori Road Municipal School Mahim Mori Road, Mahim RCC G+3 C.R.=28	P=1998.63 B=2690.26 C=748.76	<u>I</u> Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. Computer Engineers	SCR/751 25.10.2011	2.35	15	14-11-2011 13-02-2013 dt extended to 07.07.2013	0.676	0.584	60.90% (1.45)	100.00%	100.00%		work completed	
49	H/E	Nariyalwadi Muni. School at Nariyalwadi, Pipe Line Road, Vakola, Sanacruz (E), Mumbai - 55 RCC Framed structure G+3/ C.R.=32	B=4223.42	<u>I</u> Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s.R.K. Madhani & Co.	SCR/1011 16.11.2007	3.63	25	26.11.2007 25/05/2009 extended upto 31/12/2009	0.00	3.23	88.98%	100%	100%		Work Completed through Dhanuka Committee.	
50	H/E	Kher Nagar Muni. School at KherNagar, Bandra (E), Mumbai- 51 RCC Framed structure G+4 & G+2 C.R.= 92	B=8768.18 C=	<u>Other</u> Repair	PMC = M/s. Infra Consults C = M/s. Dev Engineers	SCR/1065 30.12.2012	6.59	16 18	02.01.2012 01.05.2013 05.07.2013	0	4.27	64.9% (4.27)	100%	100%		Work Completed	
51	H/E	Kherwadi Muni. School building at Kherwadi road, Bandra (E), Mumbai - 51 RCC Framed structure G+4 & G+3 / C.R.= 38	P=2936.20 B=4441.50 F=1.50 C=679.05	<u>Other</u> Repair	H = In House Work C = M/s. Riddhi Enterprise	SCR/753 25.10.2011	3.50	<u>18</u> 20.5	14-11-2011 13-05-2013 30.07.2013	1.598	Nil	45.65% (1.598)	100.00%	100.00%		work completed	
52	H/W	Khotwadi Muni. School at Santacruz (W) RCC Framed structure G+2 C.R.=10	B=3964.82	<u>I</u> Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s.Bucon Engineer & Infr. Pvt. Ltd.	SCR/1172 14.01.2009	2.89	22	14.02.2009 13/08/2010 extended upto 10/12/2010	0.00	2.66	92.04%	100%	100%		Work Completed through Dhanuka Committee.	
53	H/W	Dr. G. S. Rao Municipal School Dr. Ambedkar Road, Bandra (W) RCC Framed structure G+1 C.R.=2		<u>I</u> Repair	PMC =M/s.Shrikhande Consultant Pvt. Ltd.	NA	NA	NA	NA	NA	NA	NA	NA	NA		Only Two classroom is possession with MCGM.	
54	H/W	Pali Chimbai Municipal School No 13-14 Chimbai Road Bandra (W) RCC Framed structure G+2 / C.R.=7		<u>II</u> Repair	PMC =M/s. Somat Infrastructure Pvt. Ltd C = M/s. D.K. Infrastructure Pvt. Ltd.	SCR/996 22.12.2011	0.83	12	02.01.2012 01.01.2013	0	0.4	48.19% (0.40)	100.00%	100.00%		Work Completed through Dhanuka Committee.	
55	H/W	Bandra Petit Municipal School, Waterfield Road, Bandara (W) RCC Framed structure G+2 & G+3 C.R.=27	P=4900.00 B=3939.35 F=0.80 C=706.43	<u>II</u> Repair	PMC =M/s. Shrikhande Consultant Pvt. Ltd. C = M/s. D. K. Infrastructure Pvt. Ltd.	SCR/754 25.10.2011	3.2	18	14-11-2011 13-05-2013	0	2.01	62.81% (2.01)	100.00%	100.00%		Work completed	

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
56	H/W	Laxmi Nagar Municipal School, Plot No. 433, 14th Road, Khar (W) RCC Framed structure G+2/ C.R.=7	P=1328.60 B=1072.72 F=0.80 C=839.84	II Repair	PMC =M/s. Somat Infrastructure Pvt. Ltd C = M/s. Indra Construction Co.	SCR/741 25.10.2011	1.16	12	14-11-2011 13-11-2012	0	0.74	63.74% (0.74)	100.00%	100.00%	Work completed
57	K/E	Jogeshwari Gumpha Municipal School, Janata Colony, Jogeshwari (E), RCC Framed structure G+4/ C.R.=35	B=5670	I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. R.K. Madhani & Co.	SCR/1012 16.11.2007	3.64	18 33.75	26.11.2007 25.05.2009 extended upto 22.09.2010	1.35	2.17	96.70%	100%	100%	Work Completed through Dhanuka Committee.
58	K/E	Koliwada Mun. School Jogeshwari (E) RCC Framed structure G+4/ C.R.=35	B=4249.36	I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. A.P.I. Constructions	SCR/165 25.05.2009	3.29	18 19	22.06.2009 21.12.2010 extended upto 22.01.2011	0.00	3.15	95.74%	100%	100%	Work Completed through Dhanuka Committee.
59	K/E	Chakala Mun. School Tarun Bharat Society Andheri (E) RCC Framed structure G+4/ C.R.=37	B=3750	I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. P. B. Const. Co.	SCR/159 25.05.2009	2.53	15 19	22.06.2009 21/09/2010 extended upto 19/01/2011	0.00	2.40	94.86%	100%	100%	Work Completed through Dhanuka Committee.
60	K/E	Marol Mun. School at Marol Maroshi Road, near Marol Fire Brigade, Andheri (E) RCC Framed structure G+3 & G+4 / C.R.=50	B=5310	I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Tirupati Const. Corp.	SCR/161 25.05.2009	3.61	18 20.5	22.06.2009 21.12.2010 extended upto 06.03.2011	0.00	3.43	95.01%	100%	100%	Work Completed through Dhanuka Committee.
61	K/E	Bandrekar wadi Municipal School at Jogeshwari (E) Ground structure 3 sheds AC sheet on roof top C.R.=8		I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso.	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repair done by Ward. Major portion of school premises is affected by proposed D.P. road and Road Over Bridge (R.O.B.) at Jogeshwari (E) as reported by A.C. (K/E)
62	K/E	Sambhaji Nagar Municipal School Swami Nityanand Marg, Andheri (E) Ground structure AC sheet on roof top / C.R.=2		Other Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso.	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repair work done by Ward.
63	K/E	Saraswati baug Mun. School, near Jogeshwari Stn. Stn.Rd., Jogeshwari (E) Load bearing structure G+3/ C.R.=22	B=2140	II Repair	PMC = M/s. Classic structureon Pvt. Ltd. C = M/s. Umit Corporation	SCR/1058 30.12.2011	1.69	18	02.01.2012 01.07.2013 11.10.2013.	0.00	1.09	64.50% (1.09)	100%	100%	Work completed
64	K/W	Vileparle (W) Muni. School at sanyas ashram, Vile parle (W). RCC Framed structure G+3/ C.R.=25	B=3441.37	I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. R.K. Madhani & Co.	SCR/996 16.11.2007	3.28	18 24	14.12.2007 25/05/2009 extended upto 15/11/2009	0.77	2.41	96.95%	100%	100%	Work Completed through Dhanuka Committee.
65	K/W	D.N. Nagar Muni. School, Dadabhai Nauroji Road , Andheri (W) RCC Framed structure G+4/ C.R.=37	B=4348.1	I Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s.Kinjal Construction	SCR/1013 16.11.2007	3.53	18 23	14.12.2007 25/05/2009 extended upto 30/10/2009	0.70	2.51	90.65%	100%	100%	Work Completed through Dhanuka Committee.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
66	K/W	Cama road Muni. School no.3 at Andheri (W) RCC Framed structure G+4/ C.R.=15	B=1275.4	<u>II</u> Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. A.P.I. Constructions	SCR/874 20.10.10	1.73	15	<u>08.11.2010</u> 07.02.2012	0	1.46	84.68% (1.465)	100%	100%	Work Completed through Dhanuka Committee.
67	K/W	Posha Nakhava Muni. School at Versova, Yari Road, Andheri (W). RCC Framed structure G+3/ C.R.=37	B=4186.23 C=651.20	<u>II</u> Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. Manisha Construction Co.	SCR/744 25.10.2011	3.17	18	<u>14.11.2011</u> 13.05.2013	0	3.17	100% (3.17)	100.00%	100.00%	Work completed
68	P/S	I. B. Patel Muni. School Stn. Road, Goregaon (W) RCC Framed structure with shed G+2 / C.R.=28	B=3272.76	<u>I</u> Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. A.P.I. Constructions	SCR/1102 11.12.2007	2.98	<u>18</u> 19.25	<u>14.01.2008</u> 25.06.2009 extended upto 31.07.2009	0.53	2.23	92.62%	100%	100%	Work Completed through Dhanuka Committee.
69	P/S	Goregaon Transit camp Muni. School Western Highway, Goregaon (E) Shed / C.R.=7		<u>I</u> Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso.	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repair works done by Ward.
70	P/S	S.R.P. Camp Muni. School at S.R.P. Camp Goregaon (E) Shed / C.R.=5		<u>II</u> Repair	N.A.	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repair works done by Ward.
71	P/S	Motilal Nagar Muni. School near Siddharth Hospital, D.B. More marg, Goregaon (W), Mumbai-104 RCC Framed structure G+2/ C.R.=27	P=1872.00 B=3693.07 F=1.97 C=597.72	<u>Other</u> Repair	PMC =M/s. Somat Infrastructure Pvt. Ltd C = M/s. Yash Enterprises	SCR/926 08.12.2011	2.59	15	<u>22.12.2011</u> 21.03.2013	0	1.49	57.81% (1.49)	100.00%	100.00%	Work completed
72	P/S	Unnat Nagar Muni. School at Yeshwant Nagar, Goregaon (W) RCC Framed structure G+1/ C.R.=21	B=2979.46 C=915.66	<u>Other</u> Repair	PMC = M/s.Trioarch Consultants C = M/s. Gyan Construction Co.	SCR/950 08.12.2011	3.56	18	<u>22.12.2011</u> 21.06.2013	0	1.93	54.15% (1.93)	100.00%	100.00%	Work completed
73	P/S	Aarey Colony Muni. School at Aarey Colony, Goregaon (E) Ground structure shed and G+1 Shed / C.R.=37	B=3970.80 C=739.77	<u>I</u> Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Manisha Construction Co.	SCR/855 23.11.2011	3.42	18	<u>08.12.2011</u> 07.06.2013	0	2.63	76% (2.63)	100%	100%	Work Completed through Dhanuka Committee.
74	P/S	Goregaon East (Pahadi) Muni. School near Jimkhana, Jayprakash Nagar, Goregaon (E), Mumbai-63 RCC Framed structure G+3, G+2 & Shed / C.R.=62	B=7583.87 C=506.20	<u>II</u> Repair	PMC = M/s. Bhusahn Kotwal & Ass. C = M/s. A.P.I. Constructions	SCR/1062 30.12.2011	4.57	19	<u>02.01.2012</u> <u>01.07.2013</u> <u>12.08.2013</u> (Proposed)	2.83	Nil	62% (2.83)	100.00%	100.00%	Work completed
75	P/N	Nemani Plot muni. School at Malad (W) RCC Framed structure G+3/ C.R.=27	B=3137.36	<u>I</u> Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. Arihant coprotation	SCR/1117 19.12.2007	2.49	<u>15</u> 28.5	<u>01.01.2008</u> 31.03.2009 extended upto 10.05.2010	0.00	2.30	92.37%	100%	100%	Work Completed through Dhanuka Committee.
76	P/N	Kurar Village Marathi mun. School at Malad (E) RCC Framed structure G+2/ C.R.=16	B=1608.32	<u>I</u> Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. Arihant coprotation	SCR/1116 19.12.2007	1.24	<u>15</u> 29	<u>01.01.2008</u> 31.03.2009 extended upto 20.05.2010	0.00	1.24	100.00%	100%	100%	Work Completed through Dhanuka Committee.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
77	P/N	Govind Nagar Muni. School, Haji Bapu Road, Malad(E) R.C.C. framed structure G+3/ C.R.=27	B=4068.59	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso.	SCR/1075 10.12.10	4.15	18	03.01.2011 02.07.2012	0	3.34	80.00%	100%	100%	Work Completed through Dhanuka Committee.
78	P/N	Malad (East) Muni. School R.C.C. framed structure G+3		II Repair	N.A.	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repair works done by NGO. Classrooms are given to NGO & merge into ban dongari muni. School
79	P/N	M.H.B. building gate no. 8 mun. School at Malwani, Malad (W) G+2 C.R.=33	B=3142.88	Other Repair	PMC = M/s. Bhushan Kotwal & Ass. C = M/s. Hemang Construction	SCR/951 08.12.2011	2.61	18	22-12-2011 21-06-2013	0	1.82	69.73% (1.82)	100.00%	100.00%	Work completed
80	P/N	Kurar Village Hindi mun. School at Malad (E) RCC Framed structure G+2/ C.R.=39	P=2967.69 B=3769.54 C=769.94	Other Repair	PMC = M/s Architect Lubna Shehjad C =M/s. Manisha Construction Co.	SCR/748 25.10.2011	3.18	18	14-11-2011 13-05-2013	0	2.48	100.00%	100.00%	100.00%	Work completed
81	P/N	Dindoshi Vasahat Urdu Mun. School at Santosh Nagar, Malad (E) R.C.C. framed structure G+3/ C.R.=32	B=2175.43	II Repair	PMC = M/s. 4.4 Designs & M/s. Arun Kelkar & Asso. C = M/s. Indra Construction Co.	SCR/854 23.11.2011	1.67	18	08.12.2011 07.06.2013	1.01	Nil	60.47% (1.01)	100%	100%	work completed
	P/N	Proposed urgent repairs to existing play ground of Govind nagar Municipal school in 'P/N' Ward.	Plot area=2615	Other repair	H = In House Work C = M/s. Indra Construction Co.	AMC/C/4532 18.03.2013	0.32	6	15.04.2013 14.10.2013	0	Nil	0.00%	100%	100%	work completed
82	R/N	Ranchoddas mun.School at Dahisar (W) R.C.C. framed. G+4 / C.R.=11		I Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. Hirani Enterprises	SCR/1101 11.12.2007	0.81	12 18.5	24.12.2007 23.12.2008 extended upto 07.07.2009	0.00	0.81	100.00%	100%	100%	Work Completed through Dhanuka Committee.
83	R/N	Sakharam Tare Marg Mun. School at Dahisar (W) R.C.C. framed. G+2 / C.R.=31		Other Repair	PMC = M/s. Neocon Infrastructure service pvt. ltd. C = M/s. Yash Enterprises	SCR/924 08.12.2011	2.03	18	22.12.2011 21.06.2013	0	1.61	79.31% (1.61)	100%	100%	Work completed.
84	R/C	Shimpoli mun. School at Borivali (W) R.C.C. framed. G+1 /C.R.=4	B=869.23	I Repair	PMC = M/s. The Designer & M/s. Joshi Consultant	SCR/1198 11.12.2007	0.78	12 18	26.12.2007 25.12.2008 extended upto 23.06.2009	0.00	0.63	80.77%	100%	100%	Work Completed through Dhanuka Committee.
85	R/C	Poisar Hindi Municipal School at S.V. Road, Mumbai - 92 Load bearing G+1 C.R.=28		I Repair	PMC = M/s. The Designer & M/s. Joshi Consultant C = M/s. Dev Engineers	SCR/923 08.12.2011	0.67	12	22.12.2011 21.12.2012	0	0.27	40.00% (0.27)	100.00%	100.00%	Work Completed through Dhanuka Committee.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
86	R/C	Swami Vivekanand Municipal School at Borivali (E) Mumbai - 400 066 Load bearing G+1 structure Rent free /C.R.=11		I Repair	PMC = M/s. The Designer & M/s. Joshi Consultant	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repaired by Ward C.W.C.
87	R/C	Sodawala Lane Municipal School at Borivali (W) R.C.C. framed. G+4 / C.R.=42	P=4861.00 B=5138.30 F=1.05 C=796.36	Other Repair	PMC = M/s. D. D. Kulkarni & Asso. C = M/s. Rajendra G. Shah & Co.	SCR/779 04.11.2011	5.27	20	24.11.2011 23.05.2013 01.08.2013	2.79	Nil	52.94% (2.79)	100.00%	100.00%	work completed
88	L	Gurunank U.P.H.S., Gaibanshah Nagar, Sundar Baug, Kurla (W), Mumbai-70 Gr./C.R.=4		II Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repaired by Ward C.W.C.
89	L	Kajupada H.S 1 Kajupada, Kurla Ganesh Mandir, Pipe road, Kurla, Sakinaka, Mumbai-72 Gr. + 1 /C.R.=22		I Repair	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Repaired by Ward C.W.C.
90	L	Sambhaji Chowk M.S., Sambhaji Chowk, Kurla (W), Mumbai-70 Gr./C.R.=3	B=110.00	II Repair	H = In House Work C = M/s. D.K.Infrastructure Pvt. Ltd.	See details : Zonal Works = Completed Works									Work completed through zonal contractor.
91	L	H.P. Keluskar U.S. 2, H.P.Keluskar Road, Kurla (W), Mumbai-70 Gr./C.R.=26		I Repair	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. Gyan Construction	SCR/1099 11.12.07	2.41	15	24.12.2007 20.09.2009 extended upto 24/12/2009	0.00	2.15	89.21%	100%	100%	Work Completed through Dhanuka Committee.
92	L	Quereshi Nagar School No. 4, Nehru Nagar, Kurla (W), Mumbai-70 Gr. + 4 /C.R.=34		I Repair	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. Valsons	SCR/814 3.10.07	2.27	12	15.10.2007 25/05/2009 extended upto 28/12/2009	0.00	2.14	94.27%	100%	100%	Work Completed through Dhanuka Committee.
93	L	Kajupada Gujrati School, Kajupada, Kurla (W), Mumbai-70 Gr./C.R.=4	B=235	II Repair	H = In House Work C = M/s. D.K.Infrastructure Pvt. Ltd.	See details : Zonal Works = Completed Works									Work completed through zonal contractor.
94	L	Swadeshi Mill Mun.Marathi School, Swadeshi Mill, Kurla (E), Mumbai-70 Gr. + 2 / C.R.=7	B=1005	Other Repair	PMC = M/s. Shrikhande Consultant C = M/s. D.R. Shah Construction Company	SCR/1063 30.12.2012	1.02	15	02.01.2012 01.04.2013	Nil	0.64	65.00% (0.64)	100%	100%	work completed
95	L	Bazar ward H.U.P.S, Kurla-Andheri road, Bell Bazar, Kurla (W), Mumbai-70 Gr. + 3 / C.R.=35	B=3187.00 C=773.20	II Repair	PMC = M/s. Renuka Consultant C = M/s. P. B. Construction Co.	SCR/747 25.10.2011	2.89	24	14.11.2011 13.11.2013	2.44	Nil	84.40% (2.44)	100.00%	100.00%	work completed.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
96	L	Moreshwar Patankar U.P.Marathi School, M.P. Marg, Kurla (W), Mumbai-70 Gr. + 4 /C.R.=18	B=2453.00	Other Repair	PMC = M/s. Shrikhande Consultant C = M/s. Magnum Construction	SCR/865 23.11.2011	2.22	18	<u>08.12.2011</u> <u>07.06.2013</u> 31.08.2013	1.17	0.43	72% (1.60)	100.00%	100.00%	work completed
97	M/W	Station Chembur Mun School Complex, Chembur Camp, Sindhi Colony, Mumbai-71 RCC, G+4, / C.R.=37	B=2533	I Repair	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. Gyan Construction	<u>SCR/1110</u> 11.12.07	2.15	15	<u>24.12.2007</u> <u>23.3.2009</u> extended upto 31.10.2010	0.00	1.75	81.40%	100%	100%	Work Completed through Dhanuka Committee.
98	M/W	Mahul Gaon Mun. School Complex Chawl / C.R.=6	B=730	II Repair	H = In House Work C = M/s. D.K.Infrastructure Pvt. Ltd.	See details : Zonal Works = Completed Works									Work Completed through zonal contractor.
99	M/E	Maravali Municipal School, U.P.M.S, R.C.Marg, Chembur,Mumbai-74 Load bearing, G+1 / C.R.=13	B=745	I Repair	PMC = M/s. Master & Asso. & Renuka Consultant C = M/s. Perfect Engineers	SCR/714 17.09.10	0.83	15	<u>11.10.2010</u> 10.01.2012	0.077	Nil	40.00%	100%	100%	Work Completed through Dhanuka Committee.
100	M/E	Anikgaon Municipal School, U.P.M.S, R.C.Marg, Chembur, Mumbai-74 RCC, G+2 / C.R.=13	B=1485	I Repair	PMC = M/s. Master & Associates C = M/s. Arihant Corporation	SCR/739 24.09.10	1.56	15	<u>18.10.2010</u> <u>17.01.2012</u> Extended upto 24.06.12	0.706	Nil	45.00% (0.706)	100.00%	100.00%	Work Completed through Dhanuka Committee.
101	M/E	Sanjay Nagar Municipl School U.P.M.S.,Shivaji Nagar, Baiganwadi Mumai-43 RCC, G+4 / C.R.=41	B=6070	Other RC	H = In House Work R.C.C.= M/s. Shashank Mehandale & Associates C = M/s. R.P.S. Infra-projectt Pvt. Ltd.	NA	NA	NA	NA	NA	NA	NA	NA	NA	Work Completed.
102	M/E	Shivaji Nagar Municipl School No.1, Govandi, Mumbai-43 Ground / C.R.=46		II Repair	H = In House Work C = M/s. D.K.Infrastructure Pvt. Ltd.	See details : Zonal Works = Completed Works									Work Completed through zonal contractor.
103	M/E	Shivaji Nagar Municipl School No.1, (New Building) Govandi, Mumbai-43 G+3 C.R.=30		Other NC	H = In House Work C = M/s. D.K.Infrastructure Pvt. Ltd.	Work of new construction is done by B.C. department. Also, work of general repairs to the building is completed through Zonal contractor									
104	M/E	Turbhe (Trombay) Municipal School U.P.M.S, Trombay, Mumbai-88 G + 3 & G+1 C.R.=19	B=2287.00	Other Repair	PMC = M/s . Infra Consultant C = M/s.Opera construction	SCR/949 08.12.11	<u>1.77</u>	<u>15</u>	<u>22.12.2011</u> 21.03.2013	0	0.12	6.70%	100%	100%	work completed
105	M/E	Deonar Colony Municipal School (Additional classrooms) , Tata Nagar, Govandi, Mumai-43 RCC, G+3 / C.R.=10	B=4989.48	Other Repair	H = In House Work C = M/s. Computer Engineers	SCR/861 23.11.2011	3.22	18	<u>08.12.2011</u> 07.06.2013	0	2.75	85% (2.75)	100%	100%	work completed
106	M/E	Deonar Colony Municipal School, Tata Nagar, Govandi, Mumai-43 RCC, G+3 / C.R.=62	B=4989.48	Other Repair	H = In House Work C = M/s. Computer Engineers	SCR/861 23.11.2011	<u>3.22</u>	18	<u>08.12.2011</u> 07.06.2013 Shifted to 06.09.2013	<u>2.75</u>	Nil	85% (2.75)	100.00%	100.00%	work completed

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
107	N	Vikroli Park Site Marathi Sch No.4 Building, Vikroli (W), Mumbai-79 RCC, G+3 / C.R.=31		I Repair	PMC = M/s Kalayojan & Shrikhande C = M/s.Dinesh Enterprises	SCR/1014 16.11.07	2.38	15	26.11.2007 25.06.2009 extended upto 26.09.2009	0.06	2.25	97.06%	100%	100%	Work Completed through Dhanuka Committee.
108	N	Sainath Nagar Mun Sch Bldg 2, Sainath Nagar, Mumbai-86 RCC, G+4 / C.R.=34	B=5172	I Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. Computer Engineers	SCR/ 824 dtd 13.10.10	5.03	21	01.11.2010 30.08.2012	1.37	2.50	76.94%	100%	100%	Work Completed through Dhanuka Committee.
109	N	Ramabai Sahakar Nagar Mun Marathi No. 1 Bldg,Ramabai Sahakar Nagar, Ghatkopar (E), Mumbai-75 RCC, G+1 / C.R.=29		Other NC	Work of New construction is done by B.C. department.										
110	N	Dhanji Deoshi Mun Sch Building, Hingwala Lane, Ghatkopar (E), Mumbai-77 RCC, G+2 / C.R.=12	B=3010.31	I Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. Perfect Engineers	SCR/ 825 dtd 13.10.10	3.12	15	01.11.2010 28.02.2012	0.27	2.21	73.00%	100%	100%	Work Completed through Dhanuka Committee.
111	N	Pant Nagar Mun Marathi Sch Building 2, Pant Nagar Police Chowky, Ghatkopar (E), Mumbai-75 RCC, G+2 / C.R.=23	B=4101.9	I Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. Landmark Corporation	SCR/ 826 13.10.10	3.64	18	01.11.2010 31.05.2012 shifted to 02.09.2012	1.03	Nil	76% (2.75)	100%	100%	Work Completed through Dhanuka Committee.
112	N	Pant Nagar Mar 3, Pant Nagar Police Chowky, Ghatkopar (E), Mumbai-75 RCC, G+4 / C.R.=40	B=4403.75 C = 651.67	II Repair	PMC = M/s. Pentacle Consultants Pvt. Ltd. C = M/s. KBA Infrastructure Pvt. Ltd.	SCR/862 23.11.2011	3.43	18	08.12.2011 07.06.2013	1.41	Nil	85% (2.91)	100.00%	100.00%	Work Completed through Dhanuka Committee.
113	N	Jayantilal Vaishnav Mun Marathi No. 1 Sch Building, Jayantilal Vaishnav Marg, Ghatkopar (W), Mumbai-86 RCC, G+2 / C.R.=29	B=3105	II Repair	PMC = M/s. S. P. Consultant C = M/s. Gyanesh Construction	SCR/1059 30.12.2011	2.45	15	02.01.2012 01.04.2013	0.3	Nil	40% (0.99)	100.00%	100.00%	Work completed
114	S	Subhash Nagar BMC Hindi School, Subhash Nagar, MHB Colony, Mumbai-71 GR+Chawl / C.R.=8		I Repair	PMC = M/s. Kalayojan & Shrikhande Consultant	SCR/1115 19.12.07	0.62	12	01.01.2008 30.07.2009	0.04	0.55	95.16%	100%	100%	Work Completed through Dhanuka Committee.
115	S	M.V.R. Shinde Marg BMC School M.V.R. Shinde, Bhandup (W), Mumbai-78 RCC, G+4 /C.R.=21	B=4949.76	I Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. Perfect Engineers	SCR/ 821 dtd.13/10/10.	3.68	115	01.11.2010 31.01.2012	0.29	1.75	89.67%	100%	100%	Work Completed through Dhanuka Committee.
116	S	Tembhi Pada BMC School, Tembhi Pada, Bhandup (W), Mumbai-78 RCC, G+2 / C.R.=20		I Repair	PMC = M/s Kalayojan & Shrikhande C = M/s. Pares Construction	SCR/3685 17.11.07	0.89	8	25.11.2007 25.06.09 extended upto 16.10.2009	0.00	0.78	87.64%	100%	100%	Work Completed through Dhanuka Committee.
117	S	Ganga Vidya Mandir BMC School, Bhandup (W), Mumbai-78 RCC, G+2 / C.R.=3	B=920.34	I Repair	PMC = M/s. Kalayojan & Shrikhande Consultant	SCR/ 827 dtd.13/10/10.	0.79	15	01.11.2010 31.01.2012	Nil	0.28	35.43%	100%	100%	Work Completed through Dhanuka Committee.

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
118	S	Tirandaj Village U.P. Mar School, Powai, Mumbai-76 RCC, G+2 / C.R.=23		<u>I</u> Repair	PMC = M/s Kalayojan & Shrikhande C = M/s.Perfect Engineer	SCR/7068 24.12.07	1.99	15	17.01.2008 16.4.2009 extended upto 10.08.09	0.07	1.77	92.21%	100%	100%	Work Completed through Dhanuka Committee. However, Remaining work being carried through zonal contractor.
119	S	Kanjur Village BMC Marathi School, Kanjur Village, Kanjur (E), Mumbai-78 RCC, G+2 / C.R.=8	B=1125.12 C=844.80	<u>II</u> Repair	PMC = M/s. Master & Associates C = M/s. Opera Infra Project Pvt. Ltd.	SCR/749 25.10.2011	1.12	15	14.11.2011 13-02-2013	0.146	0.28	38.00% (0.426)	100.00%	100.00%	Work completed
120	S	Tagore Nagar BMC School No.1, Tagore Nagar, Vikroli (E), Mumbai-83 RCC, G+2 / C.R.=37	B=3402.36	<u>Other</u> Repair	H = In House Work C = M/s. Hirani enterprises	SCR/1061 30.12.2012	2.54	18	02.01.2012 01.07.2013	0	1.45	56.20% (1.45)	100.00%	100.00%	Work completed
121	S	Paspoli Marathi BMC School, Powai, Mumbai-72 RCC, Chawl, G+3 / C.R.=49	B=1191.65	<u>Other</u> RC	H = In House Work R.C.C. Consultant: M/s. Dhargalkar Technoosis (India) Pvt. Ltd. C = M/s. E.A. Khan & Co.	SCR/663 29.09.2011	2.50	15	01.11.2011 31.01.2013 EXT.31.05.2013	0	1.07	43% (1.07)	100.00%	100.00%	Work completed
122	T	Gavanpada Marathi School, Mulund (W), Mumbai-80 G+4 / C.R.=7	B=1153.59	<u>Other</u> RC	H = In House Work R.C.C.= M/s. Shashank Mehandale & Associates C = M/s. A.C.E. Corporation	SCR/117 04.05.2010	3.20	18	16.06.2010 15.12.2011 shifted to 03.08.2012	0.65	Nil	20.31% (0.65)	100.00%	100.00%	Work is completed.
123	T	Goshala Road, Goshala Marg, Mulund (W), Mumbai-80 G+4 / C.R.=18	B=5840	<u>I</u> Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. Computer Engineers	SCR/1147 24.12.07	3.69	18	10.01.2007 10.07.2009 extended upto 15.04.2010	0.05	3.14	86.31%	100%	100%	Work Completed through Dhanuka Committee. However, Remaining work being carried through zonal contractor.
124	T	Mumbai-80 G+2 / C.R.=12		<u>II</u> Repair	H = In House Work C = M/s. Kishor G. G.				See details : Zonal Works = Completed Works						Work Completed through zonal contractor.
125	T	Veena Nagar Mun. School, Mulund (W), Mumbai-80 A.C. Sheet, Gr. Structure	B=650	<u>II</u> Repair	PMC = M/s. Kalayojan & Shrikhande Consultant C = M/s. H.M.V. Associates	SCR/1387 23.02.2011	0.89	15	16.03.2011 15.06.2012	0.714	Nil	80.20%	100%	100%	Work Completed through Dhanuka Committee.
126	T	Ghatipada Mun School, Mulund (W), Mumbai-80 G+1, A.C. Sheet Roofing/ C.R.=12	B=825.75	<u>II</u> Repair											
127	T	L.B.S. Marg M.S., Mulund Check naka, Mumbai-88 RCC, G+4 /	B=2248.21 C = 784.00	<u>Other</u> Repair	PMC = M/s. Master & Associates C = M/s. Riddhi Enterprises	SCR/863 23.11.2011	1.75	15	08.12.2011 07.03.2013 shifted to 26.05.13	0	0.79	45.14% (0.79)	100.00%	100.00%	Work completed
128	T	G. V. Scheme Municipal School, G. V. Scheme, Road No.4, Mulund (E), Mumbai-81 G+4 / C.R.=21	B=1967.27	<u>Other</u> Repair	PMC = M/s. Epicons Consultant Pvt. Ltd. C = M/s. M.E. Project Pvt. Ltd.	SCR/922 08.12.2011	1.62	15	22.12.2011 21.03.2013	0	1.06	65% (1.06)	100.00%	100.00%	Work completed
129	T	Cyclone Shelter Mun School, Mulund (W), Mumbai-80 G+3 / C.R.=8	B=1992.00	<u>Other</u> NC	PMC = M/s. Mungekar & Asso. C = M/s. R.K.Madhani & Co.	SCR/700 17.09.2010	4.12	18	11.10.2010 shifted to 04.03.2011 10.04.2012 shifted to 02.03.2013	0	2.386	57.9% (2.386)	100.00%	100.00%	Work completed

Sr. No.	Ward	Name & Address of School Details of School	Plot area (P) Built up area (B) (in Sq. M.) F.S.I. (F) Cost / Sq. Ft. (C) (in Rs.)	Phase Nature of Work	Name of Architect & Name of Consultant (PMC) Name of Contractor (C) In House Work (H)	SCR No. & Date	Contract Cost (in Cr)	Contract period in months (including monsoon)	Date of starting Date of completion	Expense incurred upto 31.03.2008 (in Cr.)	Expense incurred from 01.04.08 to 31.10.2013 (in Cr.)	% of Financial progress	% of Physical progress	Target % to be achieved	Remarks
130	T	Sevaram Lalawani Road School, Mulund (W), Mumbai-80 G+3 (Part) & 4th (Part)/ C.R.=29	B=3034.56 C = 788.38	Other Repair	PMC = M/s. Pravin Naik & Associates. C = M/s. KBA Infrastructure Pvt. Ltd.	SCR/984 17.12.2011	2.64	18	30.12.2011 29.06.2013	1.11	Nil	53% (1.41)	100.00%	100.00%	Work completed
131	T	P. K. Road Municipal School, Mulund (W), Mumbai-80 G+3 / C.R.=24	B=4875.00 C = 795.00	II Repair	PMC = M/s. Vastukala Design Build Solution Pvt. Ltd. C = M/s. KBA Infra Pvt. Ltd.	SCR/860 23.11.2011	3.79	21	08-12-2011 07-06-2013 date shifted to 27.09.2013	1.94	0.38	61% (2.32)	100.00%	100.00%	work completed.

Sd/-
Dy. City Engineer
(School Infrastructure Cell)