

LIST OF MAJOR WORK DONE BY D.Y.C.E. (B.C.)W.S. OFFICE FROM APRIL 2009 ONWARDS

Sr. No.	NAME OF THE WORK/ NAME OF THE C/S	S.C.R. NO.	S.C.R. COST CONTRACT COST (in thousands)	CONTRACT PERIOD IN MONTHS	C/S %		SCHEDULE DATE OF STARTING	SCHEDULE D/ RE-SCHEDULE DATE OF COMPLETION	Total expd. Incurred (Rs. in Thousand )	Remark	Name of Supervisory Staff
					Civil	Electrical	ACTUAL DATE OF STARTING	ACTUAL DATE OF COMPLETION			
1	2	3	4	5	6	7	8	9	10	11	
1	Proposed Interior of Disaster Control Rooms for MCGM Ward Offices, Hospitals & other department etc. in Western Subs. M/s. In Design	SCR/127 18.5.09	76303 64190	3 months (I.M.)	-18% -17%		28.05.09 28.05.09	27.8.09 16.8.11	61554		A.E. Shri Rane S.E. Shri. Bawiskar, Shri Merai
2	Proposed Gymkhana on plot bearing CTS No. 563 at village Oshivara reserved for Play Ground known as 'Tank Plot' at Behram Baug, Oshivara in K/W Ward. M/s. Jekin Enterprises	SCR 326 of 24.06.09	55138 46807	22 months	-20.16% -12.00%		20.07.09 14.6.10	31.3.13	54569		A.E. Shri Gajjiwala S.E. Shri. Bawiskar
3	Proposed redevelopment of Dr.R.N. Cooper Hospital on plot bearing CTS No. 35 36 37 of K/W Ward, J. V.P.D. Scheme, Vile Parle (W), in K/W. Ward M/s. Unity Infraproject Ltd.	SCR 587 of 7.8.09	3216339 2653901	36 months	34.95% -10.20%		5.11.09	Main Bldg. Inaugerated on 30.11.13 31.1.15	2950084		A.E. Shri Sonde, Sub.Eng. Shri Joshi &Shri Gaikwad
4	Proposed Property Tax Bhavan at Borivali (E) in R/C. M/s. Skyway Infraprojects Pvt. Ltd	SCR/632 of 12.8.09	102270 85016	6 months			24.08.09 24.08.09	23.2.10 30.4.10	68550		A.E. Shri Rane S.E. Shri Wani
5	Proposed constuciton of Majas Market for MCGM at CTS No.171/2,175-A/3 of village,Majas at JVLR Andheri(E). In K/E.Ward M/s. Relcon Infraprojects Pvt.Ltd.	SCR 582 of 07.08.09	696727 578107	30 months	-11.97% -13.50%		18.08.09 18.08.09	17.2.2012 30.7.14	609375		A.E. Shri Gajjiwala S.E. Smt. Ingole
6	Proposed Trauma hospital at CTS No.50(Pt),51(Pt),52(Pt) of village,Majas known as Aajgavkar plot, Jogeshvari(E) at E.W.H. in K/E.Ward M/s. Relcon Infraprojects Pvt.Ltd.	SCR 588 of 07.08.09 SCR/1156 of 13.3.13	1291852 1475149 1060808 1214036	24 months	-11.97% -20.07%		18.08.09 18.09.09	17.8.2011 30.9.13	1408774		A.E. Shri Gajjiwala S.E. Shri. Ingole
7	Major Civil repair work at Kundanlal Saigal Open Air Theatre and staff quarter Bldg. at Goshala Maidan, Malad(E), P/N. Ward M/s. A. P. I. Construction	SCR/673 18.8.09	41694 35322	18 months	-27.90% -12.00%		28.08.09	27.2.2011 20.10.11	41500		A.E. Shri Ingle S.E. Smt. Shelar
8	Construction of Transit accommodation for tenants of 'C' & 'D' bldg. at Powel's Land, Kandivali (W) in R/S M/s. Reliable Enterprises	SCR/795 of 9.9.09	106900 89776	11 months	-18.00% -18.00%		12.11.09	12.10.2010 10.2.13	74462		A.E. Shri Ingle S.E. Shri Raising
9	Major repairs to Oshiwara Maternity Home & Mun. General Hospital at Jogeshwari in K/W. Ward M/s.Narendra Construction Co.	SCR 1004 of 12.11.09	35673 30326	18 months	-28.26% -28.26%		25.11.09	24.05.2011	35560		A.E. Shri Gajjiwala S.E. Shri. Bawiskar
10	Construction of compound wall at Oshiwara Christian Cemetery Goregaon (W) in K/W. Ward M/s. Manisha Construction Co.	SCR 1012 of 12.11.09	18949 16024	12 months	-21.60%		25.11.09	24.11.10 28.02.11	18845		A.E. Shri Gajjiwala S.E. Shri. Ingole
11	Proposed construction of R/Central Ward office at F.P. No.44 TPS-I at Chandaverkar Road, Borivali(W) in R/C.M/s. Vitrag Construction.	SCR/1282 of 20.1.10 SCR/372 dt 16.7.14	196778 226304 167907 193106	32 months (I.M.)	-17.14% -17.14%		25.02.10 01.10.2011	31.05.2014 16.02.2015	174023		A.E. Shri Rane S.E. Shri Yangekar
12	Major repairs to Siddhartha Municipal General Hospital Goregaon (W). M/s. Magnum Construction	SCR 130 of 10.5.10	46193 39323	14months (I.M.)	-25.30% -25.30%		10.6.10	9.8.11 7.3.12	45636		A.E. Shri Ingle S.E. Shri Revdekar
13	Proposed construction of Nurses Training Centre Building at Bhagwati Hospital, Borivali (W) in R/N M/s. A.P.I. Constructions	SCR/481 of 6.8.10	255585 218861	24 months (I.M.)	-18.63% -12.00%		18.08.10	17.8.2014 19.10.15	230962		A.E. Shri Shukla, Shri Revdekar S.E. Smt. Khanna
14	Providing Barbed wire / Chain Link fencing and planting of trees along the H.T.L. at Versova (Protection of Mangroves in Juhu Versova in around Survey No.161 in Andheri(W) in K/W Ward. M/s. Dev Engineers & Contractor	SCR 566 of 25.08.10	21716 18363	6 months (I. M.)	-32.00%		08.09.10 08.09.10	07.03.2011 10.8.11	12446		A.E. Shri Gajjiwala S.E. Shri. Rajbhar
15	Major repairs to Bhardawadi Maternity Home & staff quarters at Andheri(W) in K/W Ward. M/s.Mundra Enterprises	SCR 730 of 24.09.10	4610 3959	9 months (I. M.)	-29.52% -12.00%		07.10.10	06.07.2011	4030		A.E. Shri Rawte Shri Gajjiwala S.E. Shri. Rajbhar, Shri S.H.Pawar
16	Comprehensive repairs to the following markets in W.S. 1)Santacruz Mandai,Santacruz(W), 2)Shastri Nagar Mandai, Bandra(E), 3)Mahadeobuo Dandekar Market,Khar(W), 4)J.V.P.D.Juhu, 5)Bandra Town Mandai,Bandra(W), 6)Malvani Mandai,Malad(W). M/s. Naresh Traders	SCR 804of 07.10.10	34097 29176	12months	-30.06% -19.00%		21.10.10	20.10.2011 20.10.2011	35800		A.E. Shri Ingle S.E. Shri Penkar, Smt. Shelar, Shri Wadalkar

Sr. No.	NAME OF THE WORK/ NAME OF THE C/S	S.C.R. NO.	S.C.R. COST CONTRACT COST (in thousands)	CONTRACT PERIOD IN MONTHS	C/S %		SCHEDULE DATE OF STARTING	SCHEDULE D/ RE- SCHEDULE DATE OF COMPLETION	Total expd. Incurred (Rs. in Thousand )	Remark	Name of Supervisory Staff
					Civil	Electrical	ACTUAL DATE OF STARTING	ACTUAL DATE OF COMPLETION			
1	2	3	4	5	6	7	8	9	10	11	
17	Comprehensive repairs to the following markets in W.S. 1)Carter Road Mandai,Borivali,2)Borivali Market,Borivali (West), 3)Sainath Road Mandai, Malad(W), 4)Akurli Mandai, Kandivali(E), 5)Squatter Colony (Janata Colony), Jogeshwari(E). <b>M/s. A. P. I. Construction</b>	SCR/801 of 07.10.2010	35569	12 months	-30.06%	21.10.10	20.10.11	32822		A.E. Shri Gajjiwala S.E. Shri.Ingole, Shri. Sheikh	
			30431		-18.81%						06.01.12
18	Redevelopment of Khar Station Precincts, Khar(W) in <b>H/W Ward M/s. Valsons</b>	SCR 1415 of 11.03.11	26493	8 months	-19.35%	11.4.2011	10.4.2012	6245		A.E. Shri Roopchandani S.E. Shri Salunke	
			21981		-19.35%		11.4.2011				30.3.13 Work foreclosed
19	Major repairs to L. T. Municipal Dispensary, Dahisar(W) in <b>R/N M/s. Mukesh Brothers</b>	SCR/1321 of 10.02.11	2682	4 months (I.M.)	-18.18%	07.03.11	06.07.11	2529		A.E. Shri Rane S.E. Shri Wani	
			2297		-12.00%		07.03.11				
20	Balance works of reconstruction of Kherwadi Maternity Home, Bandra(E) in <b>H/E Ward. M/s.Perfect Engineering Corporation</b>	SCR 422 of 20.7.2011	17688	8 months	-26.50%	8.8.2011	7.4.12	17732		A.E. Shri Gajjiwala S.E. ShriYamgekar	
			15203		-12.00%		8.8.2011				30.6.12
21	Proposed Toy Aircraft in RCC at Juhu Tara Garden at Santacruz in <b>H/W M/S Valson</b>	MGC/F 6722 30.12.11	4058	4months	24.30%	05.01.12	05.05.12	4323		A.E. Shri Roopchandani S.E. Shri Ukirde	
			5553		24.30%		27.8.13				
22	Proposed devlopment of Shatabdi Mun. Hospital at Kasturba cross Road on plot bearing CTS NO. 226 & 226(pt) and major repairs to the existing Shatabdi Mun. Hospital of village Kanheri, Borivali (E) <b>M/s. A.P.I. Constructions</b>	SCR/1068 of 30.12.11	376327	36 months (I.M.)	-2.70%	05.01.12	05.01.12	96278		A.E. Shri Rane S.E. Shri. Raising, Shri Kupekar	
			312028		-7.20%		19.03.16 Foreclose				
23	Proposed balance devlopment & beautification of garden at plot bearing CTS 167(P) 168/7 171/3 of village Majas Opp Ascent building of Poonam Nagar at Andheri. K/E Ward <b>M/S KBA Infra.pvt.</b>	SCR 1010 of 22.12.11	80365	12 months (I.M.)	-18.27%	05.01.12	5.1.13	72280		A.E. Shri Gajjiwala S.E. Shri. Bawiskar	
			69738		-15.00%		30.12.13				
24	Water proofing treatment to building in CTI & RC in <b>R/C M/s. Maheshwar Builders</b>	ChE/PD/103 59/II of 29.2.12	8322	8 months	-12.00%	15.03.12	14.11.12 Foreclose	2563		A.E. Shri Rane S.E.Smt Sarang	
			7315		-11.55%		15.03.12				
25	Proposed interior and furniture works on P/S. Ward office building at CTS No. 746, 746/1, 747, 748 & 791 on S.V.S.Road, Goregaon (W) in P/S Ward <b>M/s. Reliable Enterprises</b>	SCR/68 of 18.4.12	29702	4 months (E.M.)	-14.10%	17.5.12	30.07.13	28348		A.E.Shri Revdekar S.E.Shri V S Salvi	
			27206		-14.90%						
26	Essential structural repairs to Dinanath Mangeshkar Natyagriha Mandir & Market building at Vile Parle (E) in K/E Ward. <b>M/s. ACE Corporation</b>	W.O.No.ChE /PD/ 12765/II dt.15.5.12	18298	6 months (I. M.)	-12.00%	21.5.12	15.8.2013	16796		A.E. Shri Shetye S.E. Shri Shaikh	
			15795		-9.20%						
27	Balance work of Centenary Hospital Building for M.C.G.M. at CTS No.223,224,228 of village Poisar at S.V.Road, Kandivali(W), Mumbai in <b>R/S M/s. Unity Infraproject Ltd.</b>	SCR/304 of 13.6.12	797912	10months (I.M.)	-12.00%	2.8.12	02.06.2013	756982		A.E.Shri Ingle S.E.Shri Chudhari S.E.Shri Chavan	
			684187		6.30%		30.4.14				
28	Proposed redevelopment of the existing Municipal staff quarters of SWM department on plot bearing CTS No.1110(pt), 1111(pt) of village Kandivali, known as Powell's Land, Kandivali(W). (Construction of A & B building) in R/S <b>M/s. INK Infra-structure</b>	SCR/522 of 22.08.12	238685	26months (I.M.)	-16.00%	01.10.12	10.12.14	205517		A.E.Shri Ingle S.E.Shri Chudhari S.E.Shri Chavan S.E.Shri Raising	
			200305		-16.00%		16.07.15				
29	Development of Theme Garden near Kent Residency, Chandavarkar Extn. Road, Ek-sar Village, Borivali(W), R/C Ward <b>M/s. R &amp; B Infraproject Pvt. Ltd</b>	SCR/566 dt.18.9.12	22802	12months	-29.07%	20.10.12	19.10.13	11461		A.E. Shri Rane S.E.Smt Sarang S.E.Smt Salgaonkar	
			19136		-29.07%		20.10.12				22.08.14
30	Renovation of MSDP office at Vile Parle (E) Nehru Road, <b>K/East Mr.D.R.Shah Construction Co.</b>	SCR/750 of 7.11.12	12673	12 months (I.M)	-27.27%	15.1.13	14.1.14	11704		A.E. Shri Shetye S.E. Shri Shaikh	
			10812		-27.27%		15.1.13				13.02.2014
31	Proposed combined 'E'tender of (1) Major repairs to M.V.Desai RMO Qtrs and other works Malad(W) in P/N (2)Proposed Welare centre (CFC and Adhar Kendra) on plot bearing CTS No.33 B (Pt) Majas village on JVL Rd next to Brook Heaven Building, Jogeshwari(E) in K/E. <b>M/s. Pratik Enterprises.</b>	SCR/801 of 29.11.12	13118	16 months (I.M)	-4.50%	15.02.13	31.12.2014	10527		A.E. Shri Shetye S.E. Shri Baviskar	
			11224		-3.00%						

Sr. No.	NAME OF THE WORK/ NAME OF THE C/S	S.C.R. NO.	S.C.R. COST CONTRACT COST (in thousands)	CONTRACT PERIOD IN MONTHS	C/S %	SCHEDULE DATE OF STARTING	SCHEDULE D/ RE-SCHEDULE DATE OF COMPLETION	Total expd. Incurred (Rs. in Thousand )	Remark	Name of Supervisory Staff
					Civil	ACTUAL DATE OF STARTING	ACTUAL DATE OF COMPLETION			
1	2	3	4	5	6	7	8	9	10	11
32	Development of Plot bearing CTS No.748/4(Pt), S. No.63/6, CTS No.748/4(Pt), S.No.63/7, CTS No.744/4(Pt), S.No.69/4 of village Poisar, named as "Promod Navalkar Udyan" in Thakur Complex, Kandivali(E) in R/S Ward. <b>M/s Omkar Engineers &amp; Contractors.</b>	SCR/854 of 14.12.12	33817	18months (I.M.)	-36.00%	23.01.13	22.6.14	10122		A.E. Shri Ingle S.E. Shri Ramza S.E. Shri Chavan
			29427		-36.00%					
33	Development of R.G.Plot at CTS No.97A/2C/3 upper, Govind Nagar Goregaon (E) in P/S Ward <b>M/s. Hirani Enterprises</b>	SCR/809 of 29.11.12	22560	6 months	-30.60%	7.1.13	17.07.2014	19267		A.E. Shri Revdekar S.E. Shri V S Salvi
			19360		-32.40%					
34	Development of Chatrapati Rajaram Maharaj Garden at Service Road, Off W.E.Highway, Jogeshwar(E) K/E Ward <b>M/s.Tirupati Engineers</b>	SCR/1222 of 28.3.13	13394	8 months	-18.27%	16.05.13	15.01.14	6916		A.E. Shri Shetye S.E. Shri Lotlikar
			11850		-21.06%					
35	Proposed development of 1) Ambedkar Kridangan (2) Garden no 2 & (3) Garden no 3 at S.V.P.Nagar, Andheri (W).in <b>K/W Ward M/s. KBA Infrastructure Pvt. Ltd.</b>	SCR 36 of 10.4.13	41569 38381	6 months (E.M)	-6.00%	7.6.13	06.12.13	22173		A.E. Shri Rupchandani S.E. Shri Ukirde
			46731 42745		-6.00%		30.6.14			
36	Development of i) Poshva Nakhava garden, ii) Gulmoher garden, iii) Swatantra Senani Bala Guste Udyan, Yari road Versova Andheri West in K/West Ward. <b>M/s. Omkar Engg. &amp; Contractors</b>	SCR 181 of 24.5.13	33916 30610	10 months	-22.00%	24.7.13	23.5.2014	28065		A.E. Shri Rupchandani
			40359 36058		-12.00%		23.07.2014			
37	Proposed Major repairs to the existing K/W Ward Office at S.V.Road, Andheri(W), Mumbai in K/West Ward. <b>M/s. D.R.Shah Construction Co.</b>	SCR 172 of 24.5.13	35294	18 months (L.M)		2.7.13	1.1.15	34629		A.E. Shri Shetye S.E. Shri Shah
			30101							
38	Proposed development of the play ground plot bearing CTS No.1000, 1001/B & 1009 known as Hareshwar Narayan Kasakar Kridangan at Versova Village, Andheri(W), in K/West Ward. <b>M/s. Hirani Enterprises</b>	SCR 186 of 24.05.13	28994 26213	10 months	-4.05%	04.07.13	03.05.14	24316		A.E. Shri rupchandani S.E. Shri salunke
			34718 31054		-4.05%		12.06.14			
39	1) Construction of Staff Quarters & Officers Quarters on the existing building at Goregaon Fire Station, Goregaon(W), P/S Ward. <b>M/s. ACE Corporation</b>	SCR/232 of 17.6.13	18818	10 months (L.M)	5.00%	24.9.13	23.7.14	4123		A.E. Shri Revdekar S.E. Shri Khandar S.E. Shri Zha S.E. Shri Navle
	15968		5.00%		03.05.15					
	2) Construction of Staff Quarters & Officers Quarters on the existing building at Dahisar Fire Station, Dahisar(E), R/N Ward. <b>M/s. ACE Corporation</b>		4117							
	3) Construction of Staff Quarters & Officers Quarters on the existing building situated on plot bearing CTS No.170,108 & 110(pt) of village Dindoshi, Gen.A.K.Vaidya Marg, Dindoshi, Goregaon(E), P/N Ward. <b>M/s. ACE Corporation</b>		5186							
4) Construction of Drill Tower, Additional Engine Bay & C C pavement at Parade Ground & widening of Main gate & other miscellaneous work at Dindoshi Fire Station, Gen.A.K.Vaidya Marg, Dindoshi, Goregaon(E), P/N Ward. <b>M/s. ACE Corporation</b>	5605									
40	Major Structural repairs to ground floor structure of Caretaker Quarter and Death Register Karkun's office at Babhai Cemetery situated on plot bearing F.P.No.277, TPS-III, on Ram Mandir Road, Borivali(W). R/C Ward <b>M/s. Aarem Enterprises</b>	Dir/ES&P/50 62/II dt.6.3.13.	1705	3months		31.8.13	15.12.13	953		A.E. Shri Rane S.E. Shri Wani
41	Construction of Swimming pool and Gymnasium of Murbali Lake Dahisar <b>M/s. A.P.J Construction</b>	SCR/334 of 17.7.13	75368	12 months	27.99%	30.9.13	29.09.2014	48030		
			67326		18.99%		12.10.2015			

Sr. No.	NAME OF THE WORK/ NAME OF THE C/S	S.C.R. NO.	S.C.R. COST CONTRACT COST (in thousands)	CONTRACT PERIOD IN MONTHS	C/S %		SCHEDULE DATE OF STARTING	SCHEDULE D/ RE-SCHEDULE DATE OF COMPLETION	Total expd. Incurred (Rs. in Thousand )	Remark	Name of Supervisory Staff
					Civil	Electrical	ACTUAL DATE OF STARTING	ACTUAL DATE OF COMPLETION			
1	2	3	4	5	6	7	8	9	10	11	
42	Essential structural repairs to Dinanath Mangeshkar Natyagriha Mandir & Market building at Vile Parle (E) in K/E Ward. Phase II <b>M/s. Bucon Engineers &amp; Infrastrure Pvt. Ltd.</b>	SCR/493 of 30.8.13	89954 80347	6 months	-5.00%	10.10.13	9.4.2014	117641		A.E. Shri Shetye S.E. Shri Shaikh	
		SCR/312 of 2.7.14	123102 108185		-11.50%						15.8.14
43	Replacement of various lifts and assessing structural stability in Eastern & Western Suburb <b>M/s. ACE CORP.</b>	SCR/581 of 20.9.13	16687	12 months (I.M.)	3.07%	2.12.13	01.12.14	14077		A.E. Shri Ingle S.E. Shri Chavan S.E. Shri Kajalkar S.E. Shri Kingi	
			13693								28.01.15
44	Proposed development and beautification of Bird park at CTS No.91 & 92 of village Mandpeshwar, Near Gitanjali Maidan, Ranade Road, Dahisar West in R/N Ward <b>M/s. Aarem Enterprises</b>	ChE/P&D/38 65/II of 15.10.13	2947	4 months	2.00%	05.12.13	2.9.14	2644		A.E. Shri Revadekar S.E. Shri Khandar	
45	Proposed addition and alteration for providing an additional court room at existing 39th Vileparle Court premises, K/W ward <b>M/s. D. K. Infrastructure</b>	SCR 861 of 12.12.13	7413	6 months	3.00%	3.3.14	2.9.14	6649		A.E. Shri Rupchandani S.E. Shri Munde	
			6352		5.00%						26.12.14
46	Reconstruction of compound wall of Shahaji Raje Sport Complex at Andheri(W) K/W Ward <b>M/s. Unity Construction</b>	SCR 909 of 18.12.13	8250	4 months (E. M.)	-20.70%	1.3.14	3.05.14	7674		A.E. Shri Shetye S.E. Shri Sachin Gaikwad	
47	Interior/Furniture work for proposed R/Central Ward office at FP No.44 TPS No.1, Chandravarkar Road, Borivali(W), R/Central <b>M/s. Godrej &amp; Boyce Mfg. Co. Ltd.</b>	SCR/261 of 18.06.2015	27480	3 months (I.M.)	-	01.08.15	31.10.15	26423		A.E. Shri Revadekar S.E. Shri Yamgekar	
			24982		-	01.08.15	31.10.15				
48	Construction of Transit shops at Topiwala Municipal Market at Goregaon (W) in P/S Ward <b>M/s. D.B. Infratech</b>	SCR/589 of 09.09.2015	10705	4 months (I.M.)	-12.00%	07.10.2015	03.02.2016	6075	Work in progress	A.E. Shri Revadekar, Khamitkar S.E. Shri Coimbatour	
			8906		-12.00%	07.10.2015					
49	Proposed reconstruction/redevelopment of Municipal staff quarters C & D building at plot bearing CTS No.1110(pt.),1111(pt.), at Powell's Land, Sai Nagar, Kandivali(W) <b>M/s. A.P.I. Civilcon Pvt. Ltd</b>	SCR/830 of 28.10.15	689150	24 months (I.M.)	-13.00%	07.01.16	06.01.18		Work in progress	A.E. Shri Revadekar, Khamitkar S.E. Shri Kajrolkar, Khandar, Chavan	
			570512		-13.00%	07.01.2016					
50	Construction of transit accommdation for (Bldg E) tenants of C & D Bldg at powel's Land, CTS No. 1110 near Narvane school, Kandivali (W) <b>M/s. Sheth Construction</b>	SCR/1057 of 09.12.2015	161240	20 months (I.M.)	-15.00%	11.03.16	10/11/2017	22188	Work in progress	A.E. Shri Revadekar, Khamitkar S.E. Shri Kingi, Chavan	
			132864		-15.00%	11.03.16					
51	Proposed construction of P/North Ward Office building at CTS No. 769(pt) of Malad division, at Junction of Adarsh Soc., Mamlatdar Road, Liberty Garden, Malad (W) <b>M/s. Prime Civil Infrastructure Pvt. Ltd.</b>	SCR/781 of 21.10.2015	516025	36 months (I.M.)	-15.00%	04.04.2016	03.04.2019	20744	Work in progress	A.E. Shri Revadekar, Khamitkar S.E. Shri Mhatre, Band	
			415620		-15.00%	04.04.2016					
52	Proposed Construction of H/west Ward office Building on plot bearing C.T.S. No. 87(pt.) of village Bandra (E), 2 <sup>nd</sup> Hasnabad Lane, Khar (West) <b>M/s. Sheth Construction Co.</b>	SCR/209 of 16.05.2016	414587	32 months (I.M.)	-13.06%	03.10.16	02.06.19	6018	Work in progress	A.E. Shri Khamitkar S.E Yamgekar , Khedkar	
			334288		-12.00%	03.10.16					
53	Proposed development of Conference Hall and Municipal Chowky on plot bearing CTS No. 480/4 of village Malad (east) at Dhanjiwadi, Rani Sati marg, Malad (East) in P/North Ward <b>M/s. Ace Corporation</b>	SCR/210 of 16.05.2016	17728	12 months (I.M.)	-13.70%	05.10.16	04.10.17		Work in progress	A.E. Shri Khamitkar S.E Sarang, Boke	
			14598		-11.09%	05.10.16					

-sd-  
E.E.(B.C.)W.S (H & K)

-sd-  
E.E.(B.C.)W.S (P & R)