## MUNICIPAL CORPORATION OF GREATER MUMBAI (Hydraulic Engineer's Department)

Fund Code : 40
Functionary Code : 49

Name of Functionary : HYDRAULIC ENGINEER

Name of Department: Dy.H.E.(M&E)M-IIIA P.P.

## PROGRESS REPORT OF PROJECT WORKS UP TO 30.09.2016

(Rs.in Thousand)

| Sr.    | Function Code | Cost Centre | G.L.Code  | Description of the work                                | Total contract | Cumulative    | Budget   | Expenditure     | Remarks                                   |
|--------|---------------|-------------|-----------|--|----------------|---------------|----------|-----------------|---|
| No.in  |               | Code        |           |  | cost           | expenditure   | Estimate | incurred during |   |
| Budget |               |             |           |  |                | incurred upto | 2016-17  | 01.07.2016 to   |   |
| Book   |               |             |           |  |                | 01.04.2016    |          | 30.09.2016      |   |
|        |               |             |           |  |                | to            |          |                 |   |
|        |               |             |           |  |                | 30.06.2016    |          |                 |   |
|        |               |             |           |  |                |               |          |                 |   |
| 1      | 2             | 3           | 4         | 5  | 6              | 7             | 8        | 9               |   |
|        |               |             |           | M-IIIA ONGOING WORKS                                   |                |               |          |                 |   |
| 174    | 55105000000   | 5000493505  | 504901041 | Electrically Operated Mechanical Screen Cleaning       | 3500           |               | 3390     |                 | The project was delayed as the tenders    |
|        |               |             |           | Equipment for M-III A Pumping Station Pise.            |                |               |          |                 | were reinvited three times as well as it  |
|        |               |             |           |  |                |               |          |                 | took time for rate analysis and obtaining |
|        |               |             |           |  |                |               |          |                 | sanction of competent authority.          |
|        |               |             |           |  |                |               |          |                 |   |
| 178    | 55105000000   | 1000493505  | 504901122 | Supply, installation, testing & commissioning of       | 3994           |               | 10       |                 | The proposal to foreclosure the contract  |
|        |               |             |           | additional chlorine leak detectors 9 nos. with 72 nos. |                |               |          |                 | awarded and get the work done from        |
|        |               |             |           | along with sensors cabling at Chlorine plant Stage-II, |                |               |          |                 | the second lowest contractor at the first |
|        |               |             |           | III & III A.   |                |               |          |                 | lowest cost is put up for sanction of the |
|        |               |             |           |  |                |               |          |                 | competent authority.                      |
|        |               |             |           |  |                |               |          |                 |   |

| Sr.    | Function Code | Cost Centre | G.L.Code  | Description of the work                                  | Total contract | Cumulative    | Budget   | Expenditure     | Remarks                                  |
|--------|---------------|-------------|-----------|--|----------------|---------------|----------|-----------------|--|
| No.in  |               | Code        |           |  | cost           | expenditure   | Estimate | incurred during |  |
| Budget |               |             |           |  |                | incurred upto | 2016-17  | 01.07.2016 to   |  |
| Book   |               |             |           |  |                | 01.04.2016    |          | 30.09.2016      |  |
|        |               |             |           |  |                | to            |          |                 |  |
|        |               |             |           |  |                | 30.06.2016    |          |                 |  |
|        |               |             |           |  |                |               |          |                 |  |
| 1      | 2             | 3           | 4         | 5  | 6              | 7             | 8        | 9               |  |
| 179    | 55105000000   | 1000493505  | 504901123 | Replacement of pneumatic actuators for 900 mm            | 50010          | 48900         | 10       |                 | The work completed on 30.03.2016         |
|        |               |             |           | butterfly valves-35 nos.with new scotchyoke type         |                |               |          |                 |  |
|        |               |             |           | pneumatic actuators.                                     |                |               |          |                 |  |
| 181    | 55105000000   | 1000493505  | 504901125 | SITC of flash Mixer at settling plant of water treatment | 3010           |               | 10       |                 | The proposal is delayed due to no        |
|        |               |             |           | plant (WTP) at Mumbai III A Panjrapur.                   |                |               |          |                 | response from the bidders. Proposal is   |
|        |               |             |           |  |                |               |          |                 | put up for approval / sanction of        |
|        |               |             |           |  |                |               |          |                 | competent authority to reinvite the      |
|        |               |             |           |  |                |               |          |                 | tender.                                  |
| 182    | 55105000000   | 1000493505  | 504901122 | Supply, installation, testing & commissioning (SITC)     | 195790         |               | 194190   |                 | The proposal is delayed for want of      |
|        |               |             |           | of Hanging type lamella seperator for clarifier tank     |                |               |          |                 | required Tata Consultancy Engineer's     |
|        |               |             |           | no.2 at settling plant of Water Treatment Plant          |                |               |          |                 | study report & planning, the better      |
|        |               |             |           | (WTP) Mumbai III A panjrapur.                            |                |               |          |                 | solution of S.S.Lamella. Proposal        |
|        |               |             |           |  |                |               |          |                 | alongwith D.T. is put up for approval of |
|        |               |             |           |  |                |               |          |                 | competent authority.                     |
|        |               |             |           | Total:   | 256304         | 48900         | 197610   | 0               |  |

| Sr.    | Function Code | Cost Centre | G.L.Code  | Description of the work                            | Total contract | Cumulative    | Budget   | Expenditure     | Remarks                              |
|--------|---------------|-------------|-----------|--|----------------|---------------|----------|-----------------|--------------------------------------|
| No.in  |               | Code        |           |  | cost           | expenditure   | Estimate | incurred during |                                      |
| Budget |               |             |           |  |                | incurred upto | 2016-17  | 01.07.2016 to   |                                      |
| Book   |               |             |           |  |                | 01.04.2016    |          | 30.09.2016      |                                      |
|        |               |             |           |  |                | to            |          |                 |                                      |
|        |               |             |           |  |                | 30.06.2016    |          |                 |                                      |
|        |               |             |           |  |                |               |          |                 |                                      |
| 1      | 2             | 3           | 4         | 5  | 6              | 7             | 8        | 9               |                                      |
|        |               |             |           | M-IIIA NEW WORKS                                   |                |               |          |                 |                                      |
| 183    | 55105000000   | 5000493505  | 410400061 | Purchase of 10 HP submersible dewatering pump (2   | 400            |               | 400      | 276             | Work completed on 27.08.2016. Put    |
|        |               |             |           | Nos.) at Valve Maint section, Mumbai-III A         |                |               |          |                 | up for final bill payment.           |
|        |               |             |           | Panjrapur.   |                |               |          |                 |                                      |
| 184    | 55105000000   | 5000493505  | 504901176 | Supply, installation, testing & commissioning of 2 | 2500           |               | 2500     |                 | C packewt opened on 09.09.2016,      |
|        |               |             |           | nos. of electrical actuators for BFV H0 and H10    |                |               |          |                 | put up for final execution sanction. |
|        |               |             |           | (1200 mm each) overhauling of existing gear box at |                |               |          |                 |                                      |
|        |               |             |           | MBR control, Yewai.                                |                |               |          |                 |                                      |
|        |               |             |           | Total:   | 2900           | 0             | 2900     | 276             |                                      |

Sd/Executive Engineer (Mechanical & Electrical)
Mumbai III A Pise Panjrapur

Sd/Executive Engineer (Mechanical &
Electrical)Mumbai III A
(Water Treatment Plant) Panjrapur

Sd/Dy.Hydrulic Engineer(Mechanical & Electrical)
Mumbai-IIIA Pise panjrapur