

MUNICIPAL CORPORATION OF GREATER MUMBAI

(Hydraulic Engineer's Department)

"PUBLIC DISCLOSURE LAW"

Name of Functionary : Hydraulic Engineer

Functionary Code :49

From 01.04.2014 to 30.06.2014

(Rs.in thousand)

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
				PANJRAPUR ONGOING WORKS							
1	55105000000	504900204	1000493501	Effluent Treatment Plant for Water Treatment Plant at Panjrapur.	6785	6785	1421	--	--	--	Work completed on 08.11.2011. Final bill to be paid. Work carried out by WSP Deptt. Supervision charges to be paid.
2	55105000000	504900209	1000493501	Provision for Energy Audit works to be carried on recommendations. b) Works to be carried out as per recommendations.	100000	1200	400	--	--	--	Work completed on 30.04.2013. Final bill paid.
3	55105000000	504900439	1000493501	Epoxy coating to alum saturator tanks at Panjrapur Settling Tanks.	1761	1200	--	--	--	--	Work completed on 13.02.2013. Final payment is made.
4	55105000000	504900653	1000493501	Epoxy coating to Filter beds of Stage III, at Panjrapur.	4505	3248	--	--	--	--	Work completed on 30.04.2013. Final bill paid.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
5	55105000000	504900654	1000493501	Epoxy coating to concentrated hopper of Settling Tank Stage-II at Panjrapur.	4401	3820	--	--	--	--	Work completed on 25.03.2013. Final bill is paid.
6	55105000000	504900655	1000493501	Repairs and refilling of expansion joints of Settling Tank and Filter Plant Stage-II & III at Panjrapur.	2441	397	--	--	--	--	Work completed on 25.03.2013. Final bill is paid.
7	55105000000	504900656	1000493501	External plastering and painting of Pumping Station at Panjrapur.	5400	4548	--	--	--	--	Work completed on 31.12.2012. Final bill is paid.
8	55105000000	504900667	1000493501	Purchase of spares for Stage-I at Pumping Station, Panjrapur.	20000	16989	19000	--	--	--	Work in progress, P.O.is issued, Part payment is made.
9	55105000000	504900767	1000493501	Supply, installation, testing and commissioning of 100 KV control panel sand relay panels along with relays - 3 Nos. at 100 KV Sub Station at Panjrapur.	3690	3619	71	--	--	--	Work completed on 17.12.2013. Final bill paid.
10	55105000000	504900864	1000493501	Supply, installation, testing and commissioning of 145 KV C.Ts. in Transformer section at 100 KV Sub station, Panjrapur.	13759	13691	--	--	--	--	Work is completed on 15.02.13 Final bill paid.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
11	55105000000	410400000 (504900918)	5000493501	Supply, Installation, Testing & Commissioning of online monitoring of pump performance system by themodynamic method at Panjrapur Pumping Station for 23 nos. of pumps.	300000	--	--	--	--	--	Work cancelled by AMC(P).
12	55105000000	504900919	5000493501	Supply, Installation, Testing & Commissioning of electrical actuators along with gear box of Stage-III at Panjrapur Pumping Station.	3555	3553	15	--	--	--	Work is completed on 25.03.14.
13	55105000000	504900920	5000493501	Supply, Installation, Testing & Commissioning of nitrogen injection fire prevention system for 8 nos. of transformers at 100 KV Pise & Panjrapur Sub Station.	23700	11623	500	--	--	--	Work completed on 05.03.2014, final bill paid.
14	55105000000	504900921	5000493501	Purchase of 3 nos. of chemical protection suits for Chlorination Plants at Pise, Panjrapur & Yewai.	2500	2115	296	--	--	--	Supply received on 28.03.2014, final bill paid.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
15	55105000000	504900922	5000493501	Supply, Installation, Testing & Commissioning of L.T. Automatic Voltage Controllers 4 Nos. at Panjrapur Complex.	4700	--	4700	--	--	--	File sent to I.I.T.Powai.
16	55105000000	504900923	5000493501	Supply & Installation of Fax & Xerox Machine at Panjrapur Office.							Supply received on 12.07.2013, final bill paid.
		410600300		a) Photocopier machine	171	--	--	--	--	--	
		410600500		b) Fax Machine	31						
17	55105000000	504900924	5000493501	Supply, Installation, Testing & Commissioning of squirrel cage induction motor of 75 KW for air scour blower no. 1,2 & 3 at Stage-I Filter Plant.	1323	--	--	--	--	--	Work completed on 24.03.2014. Bill kept pending for Vigilance NOC. Amount kept in deposit account.
18	55105000000	504900925 (410600401)	5000493501	Supply, Installation, Testing & Commissioning of water coolers at Panjrapur Complex.	641	574	700	--	--	--	Work completed on 25.07.2014, final bill paid.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
				<u>PANJRAPUR NEW WORKS</u>							
1	55105000000	504900184	1000493501	Replacement of 90 mld capacity existing pump sets by 6 nos. 113.6 mld & 2 nos. of 45 mld. pump sets by 58.6 mld pump sets with accessories for Stage-I Pumping Station at Panjrapur.	3400	--	3400	--	--	--	Work completed, 20% amount to be forfeited and balance amount to be released through B.G.
2	55105000000	504900986	5000493501	Supply, Installation, Testing & Commissioning of screw type air compressors alongwith accessories at Stage-II, Filter Plant, Panjrapur.	1500	--	1500	--	--	--	Tender invited on 20.05.2014.
3	55105000000	504900987	5000493501	Supply, Installation, Testing & Commissioning of of 200 mm dia Pnumatically operated pinch valve assembly for cross wash stage I Filter Plant at Panjrapur.	6150	--	6150	--	--	--	Tender invited on 13.06.2014.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
4	55105000000	504900988	5000493501	Replacement of penstock gate alongwith Pnumatic actuators for wash water outlet and Pnumatic actuators for settling water inlet penstock gates at Stage-II Filter Plant.	30600	--	10000	--	--	--	D.T. under preparation.
5	55105000000	504900989	5000493501	Replacement of 3.3. KV, 400 Sq.Mtr. x 3 core cable with accessories at Yewai Chlorination Plant.	3800	--	3800	--	--	--	Tender invited on 08.08.2014.
6	55105000000	504900990	5000493501	Supply, Installation, Testing & Commissioning of Booster pump motor units at Yewai Chlorination Plant.	5000	--	5000	--	--	--	Tender invited on 13.06.2014.
7	55105000000	504900991	5000493501	Supply, Installation, Testing & Commissioning of 2 nos. of Screw type air compressor at Settling Tank Panjrapur.	2000	--	2000	--	--	--	Tender invited on 22.07.2014.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
8	55105000000	504900992	5000493501	Supply, Installation, Testing & Commissioning of bottom sludge scraper system at Settling Tank, Stage-III.	14480	--	10000	--	--	--	Tender invited on 04.07.2014.
9	55105000000	504900993	5000493501	Supply, Installation, Testing & Commissioning of Bench top turbidity meter at Panjrapur Chemical laboratory.	520	--	520	--	--	--	Tender invited on 04.07.2014.
10	55105000000	504900994	5000493501	Supply, Installation, Testing & Commissioning of Chlorination Analyser using DPD at Panjrapur Chemical Laboratory.	105	--	105	--	--	--	D.T. under preparation.
11	55105000000	504900995	5000493501	Supply, Installation, Testing & Commissioning of 5 nos. of 750 mm dia Butterfly Valve and 1 no. 500 mm dia Butterfly Valve to delivery valves of Stage-I.	6000	--	4000	--	--	--	D.T. under preparation.
12	55105000000	504900996	5000493501	Purchase of thermal imaging camera for Panjrapur Pumping Station.	500	--	500	--	--	--	Tender invited on 08.07.2014.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
13	55105000000	504900997	5000493501	Replacement of motor protection relay at Panjrapur Pumping Station.	1500	--	1500	--	--	--	Tender invited on 08.07.2014.
14	55105000000	504900998	5000493501	Retrofitting of MOCB's by VCB's at Panjrapur Pumping Station.	15000	--	10000	--	--	--	D.T. under preparation.
15	55105000000	504900999	5000493501	Supply, Installation, Testing & Commissioning of 145 KV Capacity Voltage transformer (CVT's) 2 nos. at 100 KV Sub Station.	1000	--	1000	--	--	--	Tender reinvited on 25.07.2014.
16	55105000000	504901000	5000493501	Supply, Laying & Fixing of CPVC Pipelines with required accessories at Stage-I, Settling Tank, Panjrapur.	2848	--	2848	--	--	--	D.T. under preparation.
17	55105000000	504901001	5000493501	Replacement of 7.5 MVA transformer at 100 KV sub Station at Panjrapur.	15338	--	10000	--	--	--	D.T. under preparation.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
18	55105000000	504901002	5000493501	Supply, Installation, Testing & Commissioning of potential transformer at 100 KV Sub Station at Panjrapur.	3350	--	3350	--	--	--	Tender invited on 04.07.2014.
19	55105000000	504901003	5000493501	Supply, Installation, Testing & Commissioning of 100 KVA Auxillialry tranformer at Agra Road Housing Colony.	355	--	355	--	--	--	Tender invited on 20.05.2014.
20	55105000000	504901004	5000493501	Purchase of Pallet Trolley at 100 KV Sub Station.	100	--	100	--	--	--	D.T. under preparation.
21	55105000000	504901005	5000493501	Supply, Installation, Testing & Commissioning of hydraulically driven submerssible pump set with required hydaulic power pack and hoses at Settling Tank at Panjrapur.	1300	--	1300	--	--	--	D.T. under preparation.
22	55105000000	504901006	5000493501	Replacement of Chlorinators along with ejectors at Yewai Chlorination Plant.	2200	--	2200	--	--	--	D.T. under preparation.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
23	55105000000	504901007	5000493501	Providing maintenance earthing to Pumping Station, Panjrapur.	1400	--	1400	--	--	--	Tender invited on 01.07.2014.
24	55105000000	504901008	5000493501	Supply, Installation, Testing & Commissioning of 750 mm dia & 900 mm dia Non Return Valve at Panjrapur at Panjrapur Pumping Station.	4000	--	4000	--	--	--	D.T. under preparation.
25	55105000000	504901009	5000493501	Supply, Installation, Testing & Commissioning of magnetic level indicator for stage-III Surge Vessel.	300	--	300	--	--	--	D.T. under preparation.
26	55105000000	504901010	5000493501	Supply, Installation, Testing & Commissioning of of screw type air compressor for anti surge vessel at stage-III Pumping Station, Panjrapur.	1100	--	1100	--	--	--	D.T. under preparation.

Sr. No.	Function Code	G.L.Code	Cost Centre Code	Discription of the work	Total contract cost	Cummulative expenditure incurred during 01.04.2013 to 30.06.2014	Budget Estimate 2014-15	Expenditure incurred during 01.07.2014 to 30.09.2014	Expenditure incurred during 01.10.2014 to 31.12.2014	Expenditure incurred during 01.01.2014 to 31.03.2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
27	55105000000	504901011	5000493501	Major structural repairs to MBR at Yewai.	120000	--	44250	--	--	--	D.T. under preparation.
28	55105000000	504901012	5000493501	Work of structural audit of HE's properties i.e. Staff Quarters, Office Buildings, Store Building and allied structure under Dy.H.E.(PPC).	1000	--	1000	--	--	--	D.T. under preparation.
29	55105000000	504901013	5000493501	Supply, Installation, Testing & Commissioning of wash water pump no. 1&2 at Stage-I Filter Plant at Panjrapur.	5750	--	5750	--	--	--	D.T. under preparation.

Sd/-

Executive Engineer(Civil)Pise Panjrapur

Sd/-

Dy.Hydraulic Engineer(Pise Panjrapur Complex)i/c.